



INSPECTION REPORT

Report Issued: Nov 05, 2025

Inspection Result: PARTIAL PASS

Permit Number: SPRMH251500

Issuance Date: Sep 23, 2025

Property Address: 1750 CENTRAL PARK DR;

Applicant: Fox Mechanical, LLC

Contractor: Fox Mechanical, LLC 4975 N Van Gordon St Wheatridge, CO 80033

To construct: Ptacs, Fan coils, and Exhaust fans for a Hotel.

On this day we have inspected your construction for **Mechanical Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: The entire 2nd and 3rd floor corridors are approved for all ducts installed, supported, and sealed, you may now insulate ducts. Also approved all 3rd floor east wing units for all bath ducts connected to bath fans, then ran into and connected to previously inspected bath ducts in the concealed shaft, ducts sealed and taped a joints.

Corrections:

Sincerely,

Todd Carr
Building Official
tcarr@co.routt.co.us