



INSPECTION REPORT

Report Issued: Oct 14, 2022

Inspection Result: **PARTIAL PASS**

Permit Number: SPRMH221109

Issuance Date: Aug 08, 2022

Property Address: 2305 MT WERNER CIR;

Applicant: Deans Plumbing and Heating Inc

Contractor: Deans Plumbing and Heating Inc 192 East Line Street Bishop , CA 93514

To construct: Install boilers, overhead and underground snowmelt mains, snow field piping and manifolds

On this day we have inspected your construction for **Mechanical Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: wild blue lower terminal hydronic tubing at gondola all approved holding more than 1 1/2 times working pressure, insulation installed beneath. The only work left is a small I-shaped area on far west side where ticket booth will be, then one short stretch along edge of pit where dopplemeyer needs to install a final bracket around the curve.

Corrections:

Sincerely,

Todd Carr
Building Official
tcarr@co.routt.co.us