



October 10th, 2023

Mr. Jonny Macfarlane
Mays Construction Specialties
2399 Riverside Parkway
Grand Junction, Colorado 81505
970-245-0834 ph

**REVIEWED
FOR CODE
COMPLIANCE**

10/20/2023

RE: RE: Basecamp Townhomes – Production Micropile Proof Tests result and acceptance

Dear Mr. Macfarlane

Attached, please find the results of micropile proof tests performed on 10-02-23 on production micropiles #35, #50, & #58. The pile installation for the micropile proof tests conducted on 10-02-23 was accomplished using simultaneous drilling and grouting operations through a hollow reinforcing bar using a 5” effective drill hole diameter. The upper 8’-0” of each micropile is PVC sleeve to allow the bar to elongate through the upper soils and provide continuous corrosion protection into the grade beam concrete.

Proof Test Pile #35 – Tension Test – The pile was installed to a 20’-6” total bonded and 28’-6” overall below grade length using the drilling method described above. At 160% of the 58 kip design load, the micropile experienced permanent and elastic movement of 0.212” and 0.211”; respectively. At the end of the test, the micropile de-bonded -5.06” and has an apparent bond length of 25.56’. This indicates that the full length of the PVC sleeve has not debonded; however, does not affect the long term performance of the micropile deep foundation element. The creep during the 10 minute creep hold period produced 0.003” of movement, which is less than the 0.040” allowed by NHI-05-039 “Micropile Design and Construction Manual” in the first 10 minutes; therefore, the creep test was concluded.

Proof Test Pile #50 – Tension Test – The pile was installed to a 25’-6” total bonded and 33’-6” overall below grade length using the drilling method described above. At 160% of the 65 kip design load, the micropile experienced permanent and elastic movement of 0.069” and 0.350”; respectively. At the end of the test, the micropile de-bonded -0.75” and has an apparent bond length of 26.25’. This indicates that the full length of the PVC sleeve has not debonded; however, does not affect the long term performance of the micropile deep foundation element. The creep during the 10 minute creep hold period produced 0.001” of movement, which is less than the 0.040” allowed by NHI-05-039 “Micropile Design and Construction Manual” in the first 10 minutes; therefore, the creep test was concluded.



Proof Test Pile #58 – Tension Test – The pile was installed to a 10'-6" total bonded and 18'-6" overall below grade length using the drilling method described above. At 160% of the 37 kip design load, the micropile experienced permanent and elastic movement of 0.105" and 0.380"; respectively. At the end of the test, the micropile de-bonded -0.29" and has an apparent bond length of 10.79'. This indicates that the full length of the PVC sleeve has not debonded; however, does not affect the long term performance of the micropile deep foundation element. The creep during the 10 minute creep hold period produced 0.003" of movement, which is less than the 0.040" allowed by NHI-05-039 "Micropile Design and Construction Manual" in the first 10 minutes; therefore, the creep test was concluded

All the micropiles tested meet all the acceptance criteria and are accepted by Printz Engineering Services, LLC as meeting the design intent.

Please do not hesitate to contact me with any questions or concerns that you may have.

Kind Regards,

Thomas A. Printz, P.E.
President
Printz Engineering Services, LLC
(303)-916-1617



10-10-2023



Attachments:

- Proof Test Pile #35 reduced data (5 pages)
- Proof Test Pile #50 reduced data (5 pages)
- Proof Test Pile #58 reduced data (5 pages)
- Calibration (1 page)

Steamboat Basecamp Townhomes - 58 Kip Micropile Proof Test				Tested By Trever (MCSI) Observed by Enrique (NWCC)									
Micropile:		#35		Test Date:		10/02/23	No. of Piles:		1				
Starting Free Length:		11.00	ft	33	in	Design Load:		58	kip	Modulus of Elasticity:		29000	kip/in2
Starting Bond Length:		20.50	ft	246	in					Bar Diameter:	T40/20	1.570	in
Below Ground Free Length:		8	ft	96	in	Max Test Load (160% DL):		93	kip	Bar Area:		1.05	in2
Above Ground Free Length:		3.00	ft	36	in					G.U.T.S per Bar:			kip
Total Length:		31.50	ft	378	in								
Theoretical Elongation (calculate at max test load):				0.101	inches					Jack-Gauge Factor:		0.01247164	kip/psi
						Ram ID				Load Cell Serial Number:		-	
						Pump ID				Load Cell Zero reading (avg.):		-	
						Gauge ID				Load Cell Scale Factor:		-	
						Ref. Gauge				Load Cell Offset:		-	
% Design Load (%)	Holding Time (min)	Spec. Load (kips)	Calc. Jack Press. (psi)	Time of Reading (24h)	Observed Jack Press. (psi)	Dial Gauge G1 (in)	Dial Gauge G2 (in)	Correct. Avg. (in)	Elastic Movement (theoretical)	Comments			
5%	2.5	2.9	238	3:40	240	0.0000	0.0000	0.0000	0.003	alignment load			
15%	2.5	8.7	702	3:47	705	0.0200	0.0650	0.0425	0.009				
30%	2.5	17.4	1398	3:50	1400	0.1580	0.1390	0.1485	0.019				
45%	2.5	26.1	2094	3:53	2100	0.2030	0.2040	0.2035	0.028				
60%	2.5	34.8	2790	3:56	2791	0.2400	0.2570	0.2485	0.038				
75%	2.5	43.5	3486	3:59	3492	0.2730	0.2980	0.2855	0.047				
90%	2.5	52.2	4182	4:01	4193	0.2890	0.3230	0.3060	0.057				
100%	2.5	58.0	4646	4:05	4651	0.3340	0.3820	0.3580	0.063				
115%	2.5	66.7	5342	4:07	5351	0.3560	0.4010	0.3785	0.073				
130%	0	75.4	6038	4:08	6040	0.3680	0.4150	0.3915	0.082				
130%	1	75.4	6038	4:09	6041	0.3690	0.4160	0.3925	0.082				
130%	2	75.4	6038	4:10	6042	0.3690	0.4170	0.3930	0.082				
130%	3	75.4	6038	4:11	6043	0.3700	0.4160	0.3930	0.082				
130%	4	75.4	6038	4:12	6042	0.3690	0.4170	0.3930	0.082				
130%	5	75.4	6038	4:13	6042	0.3700	0.4170	0.3935	0.082				
130%	6	75.4	6038	4:15	6040	0.3710	0.4170	0.3940	0.082				
130%	10	75.4	6038	4:19	6042	0.3710	0.4180	0.3945	0.082	0.003	Creep		
145%	2.5	84.1	6734	4:22	6743	0.3780	0.4270	0.4025	0.091				
160%	2.5	92.8	7430	4:25	7432	0.3990	0.4470	0.4230	0.101				
130%	4	75.4	6038	4:30	6043	0.3960	0.4390	0.4175	0.082				
100%	4	58.0	4646	4:34	4648	0.3810	0.4230	0.4020	0.063				
75%	4	43.5	3486	4:38	3490	0.3720	0.4170	0.3945	0.047				
50%	4	29.0	2326	4:42	2330	0.3660	0.4030	0.3845	0.032				
25%	4	14.5	1166	4:47	1170	0.2650	0.3180	0.2915	0.016				
5%	4	2.9	238	4:51	242	0.1850	0.2390	0.2120	0.003	0.211	Elastic Movement		

Steamboat Basecamp Townhomes - 58 Kip Micropile Proof Test

Anchor:	#35		
Starting Free Length:	11.00	ft	33 in
Starting Bond Length:	20.50	ft	246 in
Below Ground Free Length:	8.00	ft	96 in
Above Ground Free Length:	3.00	ft	36 in
Total Length:	31.50	ft	378 in

Test Date:	10/02/23
Design Load:	58 kip
Est. Lock-off Load:	0 kip
Max Test Load (160%):	93 kip

No. of Strands:	1
Modulus of Elasticity:	29000 kip/in2
Strand Area:	1.046 in2
G.U.T.S per strand:	0 kip
G.U.T.S. per anchor:	0 kip


Theoretical Elongation (calculate at max test load): 0.101 inches

Apparent Free Length:	71.2	inches	5.94	ft
Debonding:	-60.8	inches	-5.06	ft
Apparent Bond Length:	306.8	inches	25.56	ft

Jack-Gauge Factor:	0.012471643 kip/psi
Load Cell Serial Number:	-
Load Cell Zero reading (avg.):	-
Load Cell Scale Factor:	-
Load Cell Offset:	-


% Design Load (%)	Holding Time (min)	Spec. Load (kips)	Time of Reading (24h)	Calc. Jack Press. (psi)	Observed Jack Press. (psi)	Observed Jack Press. (kips)	Dial Gauge			Total Movement (in)	Perm. Movement (in)	Elastic Movement (in)	Elastic Movement (theory)
							G1 (in)	G2 (in)	Corrected (in)				
5%	2.5	2.9	3:40	238	240	1.3	0.0000	0.0090	0.0000	0.0000			0.0032
15%	2.5	8.7	3:47	702	705	7.1	0.0200	0.0650	0.0425	0.0425			0.0095
30%	2.5	17.4	3:50	1398	1400	15.8	0.1580	0.1390	0.1485	0.1485			0.0189
45%	2.5	26.1	3:53	2094	2100	24.6	0.2030	0.2040	0.2035	0.2035			0.0284
60%	2.5	34.8	3:56	2790	2791	33.2	0.2400	0.2570	0.2485	0.2485			0.0379
75%	2.5	43.5	3:59	3486	3492	41.9	0.2730	0.2980	0.2855	0.2855			0.0473
90%	2.5	52.2	4:01	4182	4193	50.7	0.2890	0.3230	0.3060	0.3060			0.0568
100%	2.5	58.0	4:05	4646	4651	56.4	0.3340	0.3820	0.3580	0.3580			0.0631
115%	2.5	66.7	4:07	5342	5351	65.2	0.3560	0.4010	0.3785	0.3785			0.0726
130%	0	75.4	4:08	6038	6040	73.8	0.3680	0.4150	0.3915	0.3915			
130%	1	75.4	4:09	6038	6041	73.8	0.3690	0.4160	0.3925	0.3925			0.0820
130%	2	75.4	4:10	6038	6042	73.8	0.3690	0.4170	0.3930	0.3930			0.0820
130%	3	75.4	4:11	6038	6043	73.8	0.3700	0.4160	0.3930	0.3930			0.0820
130%	4	75.4	4:12	6038	6042	73.8	0.3690	0.4170	0.3930	0.3930			0.0820
130%	5	75.4	4:13	6038	6042	73.8	0.3700	0.4170	0.3935	0.3935			0.0820
130%	6	75.4	4:15	6038	6040	73.8	0.3710	0.4170	0.3940	0.3940			
130%	10	75.4	4:19	6038	6042	73.8	0.3710	0.4180	0.3945	0.3945			
145%	2.5	84.1	4:22	6734	6743	82.6	0.3780	0.4270	0.4025	0.4025			0.0915
160%	2.5	92.8	4:25	7430	7432	91.2	0.3990	0.4470	0.4230	0.4230	0.2120	0.2110	0.1010
130%	4	75.4	4:30	6038	6043	73.8	0.3960	0.4390	0.4175	0.4175			0.0820
100%	4	58.0	4:34	4646	4648	56.4	0.3810	0.4230	0.4020	0.4020			0.0631
75%	4	43.5	4:38	3486	3490	41.9	0.3720	0.4170	0.3945	0.3945			0.0473
50%	4	29.0	4:42	2326	2330	27.4	0.3660	0.4030	0.3845	0.3845			0.0315
25%	4	14.5	4:47	1166	1170	12.9	0.2650	0.3180	0.2915	0.2915			0.0158
5%	4	2.9	4:51	238	242	1.3	0.1850	0.2390	0.2120	0.2120			0.0032

Test Load	Time	Dial Gauge	Creep
(kips)	(min)	(in)	(in)
82.88235	0	0.417	0
82.89484	1	0.426	0.009
82.86986	2	0.427	0.01
82.93232	3	0.427	0.01
82.93232	4	0.425	0.008
82.94481	5	0.424	0.007
82.96979	6	0.422	0.005
82.94481	10	0.426	0.009




Anchor: Steamboat Basecamp Townhomes - 58 Kip Micropile Proof Test

Target % Des. Load (%)	Target % Des. Load (KIPS)	Calculated Load (kips)	Total Movement (0.001 in)	Perm. Movement (0.001 in)	Elastic Movement (0.001 in)	Theoretical Elast. Move. (0.001 in)	Free + 50% Bond Length (0.001 in)	80% Free Length (0.001 in)
5%	3	1	0.0	0.0	0.0	0	0	0
25%	9	7	42.5	0.0	0.0	6	30	5
50%	17	16	148.5	0.0	0.0	16	75	13
75%	26	25	203.5	0.0	0.0	25	119	20
100%	35	33	248.5	0.0	0.0	35	164	28
120%	44	42	285.5	0.0	0.0	44	209	35
167%	84	83	402.5	0.0	0.0	88	418	71



Anchor: Steamboat Basecamp Townhomes - 58 Kip Micropile Proof Test

Target % Des. Load (%)	Spec. Load (kisp)	Observed Load Jack (psi)	Observed Load Jack (kips)	Total Movement (in)	Total Movement (1/1000in)
5.0%	3	240.00	1.32	0.000	0
15.0%	9	705.00	7.13	0.043	43
30.0%	17	1400.00	15.81	0.149	149
45.0%	26	2100.00	24.56	0.204	204
60.0%	35	2791.00	33.19	0.249	249
75.0%	44	3492.00	41.95	0.286	286
90.0%	52	4193.00	50.70	0.306	306
100.0%	58	4651.00	56.42	0.358	358
115.0%	67	5351.00	65.17	0.379	379
130.0%	75	6041.00	73.79	0.393	393
130%	75	6042.00	73.80	0.395	395
145%	84	6743.00	82.56	0.403	403
160%	93	7432.00	91.16	0.423	423
130%	75	6043.00	73.81	0.418	418
100%	58	4648.00	56.39	0.402	402
75%	44	3490.00	41.92	0.395	395
50%	29	2330.00	27.43	0.385	385
25%	15	1170.00	12.94	0.292	292
5%	3	242.00	1.35	0.212	212



Steamboat Basecamp Townhomes - 65 Kip Micropile Proof Test				Tested By Trever (MCSI) Observed by Enrique (NWCC)													
Micropile:		#50								Test Date:	10/002/2023	No. of Piles:	1				
Starting Free Length:		11.00	ft	33	in					Design Load:	65 kip	Modulus of Elasticity:	29000	kip/in2			
Starting Bond Length:		25.50	ft	306	in							Bar Diameter:	T40/16	1.570	in		
Below Ground Free Length:		8	ft	96	in					Max Test Load (160% DL):	104 kip	Bar Area:		1.22	in2		
Above Ground Free Length:		3.00	ft	36	in							G.U.T.S per Bar:			kip		
Total Length:		36.50	ft	438	in												
Theoretical Elongation (calculate at max test load):					0.097	inches						Jack-Gauge Factor:	0.01247469	kip/psi			
										Ram ID		Load Cell Serial Number:	-				
										Pump ID		Load Cell Zero reading (avg.):	-				
										Gauge ID		Load Cell Scale Factor:	-				
										Ref. Gauge		Load Cell Offset:	-				
% Design Load (%)	Holding Time (min)	Spec. Load (kips)	Calc. Jack Press. (psi)	Time of Reading (24h)	Observed Jack Press. (psi)	Dial Gauge G1 (in)	Dial Gauge G2 (in)	Correct. Avg. (in)	Elastic Movement (theoretical)	Comments							
5%	2.5	3.3	266	11:55	272	0.0000	0.0000	0.0000	0.003	alignment load							
15%	2.5	9.8	786	11:59	790	0.0370	0.0360	0.0365	0.009								
30%	2.5	19.5	1566	12:02	1572	0.0990	0.0800	0.0895	0.018								
45%	2.5	29.3	2346	12:05	2352	0.1560	0.1320	0.1440	0.027								
60%	2.5	39.0	3126	12:08	3130	0.2140	0.1810	0.1975	0.036								
75%	2.5	48.8	3906	12:11	3911	0.2750	0.2270	0.2510	0.045								
90%	2.5	58.5	4686	12:14	4687	0.3330	0.2700	0.3015	0.054								
100%	2.5	65.0	5206	12:17	5212	0.3800	0.2960	0.3380	0.061								
115%	2.5	74.8	5986	12:20	5990	0.4180	0.3220	0.3700	0.070								
130%	0	84.5	6766	12:21	6769	0.4170	0.3300	0.3735	0.079								
130%	1	84.5	6766	12:22	6770	0.4260	0.3300	0.3780	0.079								
130%	2	84.5	6766	12:23	6768	0.4270	0.3290	0.3780	0.079								
130%	3	84.5	6766	12:24	6773	0.4270	0.3270	0.3770	0.079								
130%	4	84.5	6766	12:25	6773	0.4250	0.3230	0.3740	0.079								
130%	5	84.5	6766	12:26	6774	0.4240	0.3220	0.3730	0.079								
130%	6	84.5	6766	12:27	6776	0.4220	0.3220	0.3720	0.079								
130%	10	84.5	6766	12:31	6774	0.4260	0.3230	0.3745	0.079	0.001	Creep						
145%	2.5	94.3	7546	12:33	7551	0.4430	0.3420	0.3925	0.088								
160%	2.5	104.0	8326	12:35	8330	0.4700	0.3670	0.4185	0.097								
130%	4	84.5	6766	12:39	6769	0.4580	0.3540	0.4060	0.079								
100%	4	65.0	5206	12:43	5212	0.4430	0.3370	0.3900	0.061								
75%	4	48.8	3906	12:47	3910	0.3640	0.2600	0.3120	0.045								
50%	4	32.5	2606	12:52	2612	0.2950	0.1950	0.2450	0.030								
25%	4	16.3	1306	12:56	1310	0.2000	0.1050	0.1525	0.015								
5%	4	3.3	266	1:01	272	0.1120	0.0260	0.0690	0.003	0.350	Elastic Movement						

Steamboat Basecamp Townhomes - 65 Kip Micropile Proof Test

Anchor:	#50	
Starting Free Length:	11.00 ft	33 in
Starting Bond Length:	25.50 ft	306 in
Below Ground Free Length:	8.00 ft	96 in
Above Ground Free Length:	3.00 ft	36 in
Total Length:	36.50 ft	438 in

Test Date:	10/002/2023
Design Load:	65 kip
Est. Lock-off Load:	0 kip
Max Test Load (160%):	104 kip

No. of Strands:	1
Modulus of Elasticity:	29000 kip/in2
Strand Area:	1.222 in2
G.U.T.S per strand:	0 kip
G.U.T.S. per anchor:	0 kip

Theoretical Elongation (calculate at max test load): 0.097 inches


Apparent Free Length:	123.0 inches	10.25 ft
Debonding:	-9.0 inches	-0.75 ft
Apparent Bond Length:	315.0 inches	26.25 ft

Jack-Gauge Factor:	0.012474691 kip/psi
Load Cell Serial Number:	-
Load Cell Zero reading (avg.):	-
Load Cell Scale Factor:	-
Load Cell Offset:	-

% Design Load (%)	Holding Time (min)	Spec. Load (kips)	Time of Reading (24h)	Calc. Jack Press. (psi)	Observed Jack Press. (psi)	Observed Jack Press. (kips)	Dial Gauge			Total Movement (in)	Perm. Movement (in)	Elastic Movement (in)	Elastic Movement (theory)
							G1 (in)	G2 (in)	Corrected (in)				
5%	2.5	3.3	11:55	266	272	1.7	0.0000	0.0000	0.0000	0.0000			0.0030
15%	2.5	9.8	11:59	786	790	8.2	0.0370	0.0360	0.0365	0.0365			0.0091
30%	2.5	19.5	12:02	1566	1572	18.0	0.0990	0.0800	0.0895	0.0895			0.0182
45%	2.5	29.3	12:05	2346	2352	27.7	0.1560	0.1320	0.1440	0.1440			0.0272
60%	2.5	39.0	12:08	3126	3130	37.4	0.2140	0.1810	0.1975	0.1975			0.0363
75%	2.5	48.8	12:11	3906	3911	47.2	0.2750	0.2270	0.2510	0.2510			0.0454
90%	2.5	58.5	12:14	4686	4687	56.9	0.3330	0.2700	0.3015	0.3015			0.0545
100%	2.5	65.0	12:17	5206	5212	63.4	0.3800	0.2960	0.3380	0.3380			0.0605
115%	2.5	74.8	12:20	5986	5990	73.2	0.4180	0.3220	0.3700	0.3700			0.0696
130%	0	84.5	12:21	6766	6769	82.9	0.4170	0.3300	0.3735	0.3735			
130%	1	84.5	12:22	6766	6770	82.9	0.4260	0.3300	0.3780	0.3780			0.0787
130%	2	84.5	12:23	6766	6768	82.9	0.4270	0.3290	0.3780	0.3780			0.0787
130%	3	84.5	12:24	6766	6773	82.9	0.4270	0.3270	0.3770	0.3770			0.0787
130%	4	84.5	12:25	6766	6773	82.9	0.4250	0.3230	0.3740	0.3740			0.0787
130%	5	84.5	12:26	6766	6774	82.9	0.4240	0.3220	0.3730	0.3730			0.0787
130%	6	84.5	12:27	6766	6776	83.0	0.4220	0.3220	0.3720	0.3720			
130%	10	84.5	12:31	6766	6774	82.9	0.4260	0.3230	0.3745	0.3745			
145%	2.5	94.3	12:33	7546	7551	92.7	0.4430	0.3420	0.3925	0.3925			0.0878
160%	2.5	104.0	12:35	8326	8330	102.4	0.4700	0.3670	0.4185	0.4185	0.0690	0.3495	0.0968
130%	4	84.5	12:39	6766	6769	82.9	0.4580	0.3540	0.4060	0.4060			0.0787
100%	4	65.0	12:43	5206	5212	63.4	0.4430	0.3370	0.3900	0.3900			0.0605
75%	4	48.8	12:47	3906	3910	47.2	0.3640	0.2600	0.3120	0.3120			0.0454
50%	4	32.5	12:52	2606	2612	31.0	0.2950	0.1950	0.2450	0.2450			0.0303
25%	4	16.3	12:56	1306	1310	14.7	0.2000	0.1050	0.1525	0.1525			0.0151
5%	4	3.3	1:01	266	272	1.7	0.1120	0.0260	0.0690	0.0690			0.0030


Anchor: Steamboat Basecamp Townhomes - 65 Kip Micropile Proof Test

Target % Des. Load (%)	Target % Des. Load (KIPS)	Calculated Load (kips)	Total Movement (0.001 in)	Perm. Movement (0.001 in)	Elastic Movement (0.001 in)	Theoretical Elast. Move. (0.001 in)	Free + 50% Bond Length (0.001 in)	80% Free Length (0.001 in)
5%	3	2	0.0	0.0	0.0	0	0	0
25%	10	8	36.5	0.0	0.0	6	34	5
50%	20	18	89.5	0.0	0.0	15	85	12
75%	29	28	144.0	0.0	0.0	24	136	19
100%	39	37	197.5	0.0	0.0	33	187	27
120%	49	47	251.0	0.0	0.0	42	239	34
167%	94	93	392.5	0.0	0.0	85	477	68




Anchor: Steamboat Basecamp Townhomes - 65 Kip Micropile Proof Test

Target % Des. Load (%)	Spec. Load (kisp)	Observed Load Jack (psi)	Observed Load Jack (kips)	Total Movement (in)	Total Movement (1/1000in)
5.0%	3	272.00	1.72	0.000	0
15.0%	10	790.00	8.19	0.037	37
30.0%	20	1572.00	17.96	0.090	90
45.0%	29	2352.00	27.71	0.144	144
60.0%	39	3130.00	37.42	0.198	198
75.0%	49	3911.00	47.18	0.251	251
90.0%	59	4687.00	56.87	0.302	302
100.0%	65	5212.00	63.43	0.338	338
115.0%	75	5990.00	73.15	0.370	370
130.0%	85	6770.00	82.89	0.378	378
130%	85	6774.00	82.94	0.375	375
145%	94	7551.00	92.65	0.393	393
160%	104	8330.00	102.38	0.419	419
130%	85	6769.00	82.88	0.406	406
100%	65	5212.00	63.43	0.390	390
75%	49	3910.00	47.17	0.312	312
50%	33	2612.00	30.95	0.245	245
25%	16	1310.00	14.69	0.153	153
5%	3	272.00	1.72	0.069	69



Test Load (kips)	Time (min)	Dial Gauge (in)	Creep (in)
73.77568	0	0.368	0
73.78817	1	0.369	0.001
73.80066	2	0.369	0.001
73.81316	3	0.37	0.002
73.80066	4	0.369	0.001
73.80066	5	0.37	0.002
73.77568	6	0.371	0.003
73.80066	10	0.371	0.003



Steamboat Basecamp Townhomes - 37 Kip Micropile Proof Test				Tested By Trever (MCSI) Observed by Enrique (NWCC)									
Micropile:		#58		Test Date:		10/02/23	No. of Piles:		1				
Starting Free Length:		11.00	ft	33	in	Design Load:		37	kip	Modulus of Elasticity:		29000	kip/in2
Starting Bond Length:		10.50	ft	126	in					Bar Diameter:	T30/11	1.180	in
Below Ground Free Length:		8	ft	96	in	Max Test Load (160% DL):		59	kip	Bar Area:		0.66	in2
Above Ground Free Length:		3.00	ft	36	in					G.U.T.S per Bar:			kip
Total Length:		21.50	ft	258	in								
Theoretical Elongation (calculate at max test load):				0.102	inches					Jack-Gauge Factor:		0.01245561	kip/psi
						Ram ID				Load Cell Serial Number:		-	
						Pump ID				Load Cell Zero reading (avg.):		-	
						Gauge ID				Load Cell Scale Factor:		-	
						Ref. Gauge				Load Cell Offset:		-	
% Design Load (%)	Holding Time (min)	Spec. Load (kips)	Calc. Jack Press. (psi)	Time of Reading (24h)	Observed Jack Press. (psi)	Dial Gauge G1 (in)	Dial Gauge G2 (in)	Correct. Avg. (in)	Elastic Movement (theoretical)	Comments			
5%	2.5	1.9	154	2:13	200	0.0000	0.0000	0.0000	0.003	alignment load			
15%	2.5	5.6	450	2:17	452	0.0300	0.0210	0.0255	0.010				
30%	2.5	11.1	894	2:19	900	0.0730	0.0720	0.0725	0.019				
45%	2.5	16.7	1338	2:22	1341	0.1160	0.1230	0.1195	0.029				
60%	2.5	22.2	1782	2:25	1787	0.1590	0.1720	0.1655	0.038				
75%	2.5	27.8	2226	2:28	2231	0.2000	0.2120	0.2060	0.048				
90%	2.5	33.3	2670	2:30	2672	0.2530	0.2660	0.2595	0.057				
100%	2.5	37.0	2966	2:33	2970	0.2850	0.2990	0.2920	0.064				
115%	2.5	42.6	3410	2:36	3412	0.3290	0.3420	0.3355	0.073				
130%	0	48.1	3854	2:39	3861	0.3990	0.3850	0.3920	0.083				
130%	1	48.1	3854	2:40	3860	0.3990	0.3840	0.3915	0.083				
130%	2	48.1	3854	2:41	3861	0.3980	0.3850	0.3915	0.083				
130%	3	48.1	3854	2:42	3862	0.3980	0.3840	0.3910	0.083				
130%	4	48.1	3854	2:43	3860	0.3990	0.3820	0.3905	0.083				
130%	5	48.1	3854	2:44	3859	0.3980	0.3820	0.3900	0.083				
130%	6	48.1	3854	2:45	3858	0.3990	0.3810	0.3900	0.083				
130%	10	48.1	3854	2:49	3861	0.3980	0.3810	0.3895	0.083	-0.003	Creep		
145%	2.5	53.7	4298	2:52	4299	0.4400	0.4190	0.4295	0.092				
160%	2.5	59.2	4742	2:54	4750	0.5090	0.4620	0.4855	0.102				
130%	4	48.1	3854	2:58	3853	0.4920	0.4120	0.4520	0.083				
100%	4	37.0	2966	3:02	2970	0.4280	0.3450	0.3865	0.064				
75%	4	27.8	2226	3:06	2232	0.3580	0.2750	0.3165	0.048				
50%	4	18.5	1486	3:10	1490	0.2820	0.2030	0.2425	0.032				
25%	4	9.3	746	3:14	750	0.2130	0.1310	0.1720	0.016				
5%	4	1.9	154	3:18	200	0.1430	0.0670	0.1050	0.003	0.381	Elastic Movement		

Steamboat Basecamp Townhomes - 37 Kip Micropile Proof Test

Anchor:	#58		
Starting Free Length:	11.00	ft	33 in
Starting Bond Length:	10.50	ft	126 in
Below Ground Free Length:	8.00	ft	96 in
Above Ground Free Length:	3.00	ft	36 in
Total Length:	21.50	ft	258 in

Test Date:	10/02/23
Design Load:	37 kip
Est. Lock-off Load:	0 kip
Max Test Load (160%):	59 kip

No. of Strands:	1
Modulus of Elasticity:	29000 kip/in2
Strand Area:	0.662 in2
G.U.T.S per strand:	0 kip
G.U.T.S. per anchor:	0 kip

Theoretical Elongation (calculate at max test load): 0.102 inches


Apparent Free Length:	128.5	inches	10.71	ft
Debonding:	-3.5	inches	-0.29	ft
Apparent Bond Length:	129.5	inches	10.79	ft

Jack-Gauge Factor:	0.012455606 kip/psi
Load Cell Serial Number:	-
Load Cell Zero reading (avg.):	-
Load Cell Scale Factor:	-
Load Cell Offset:	-

% Design Load (%)	Holding Time (min)	Spec. Load (kips)	Time of Reading (24h)	Calc. Jack Press. (psi)	Observed Jack Press. (psi)	Observed Jack Press. (kips)	Dial Gauge			Total Movement (in)	Perm. Movement (in)	Elastic Movement (in)	Elastic Movement (theory)
							G1 (in)	G2 (in)	Corrected (in)				
5%	2.5	1.9	2:13	154	200	0.8	0.0000	0.0000	0.0000	0.0000			0.0032
15%	2.5	5.6	2:17	450	452	4.0	0.0300	0.0210	0.0255	0.0255			0.0095
30%	2.5	11.1	2:19	894	900	9.6	0.0730	0.0720	0.0725	0.0725			0.0191
45%	2.5	16.7	2:22	1338	1341	15.1	0.1160	0.1230	0.1195	0.1195			0.0286
60%	2.5	22.2	2:25	1782	1787	20.6	0.1590	0.1720	0.1655	0.1655			0.0382
75%	2.5	27.8	2:28	2226	2231	26.2	0.2000	0.2120	0.2060	0.2060			0.0477
90%	2.5	33.3	2:30	2670	2672	31.7	0.2530	0.2660	0.2595	0.2595			0.0572
100%	2.5	37.0	2:33	2966	2970	35.4	0.2850	0.2990	0.2920	0.2920			0.0636
115%	2.5	42.6	2:36	3410	3412	40.9	0.3290	0.3420	0.3355	0.3355			0.0731
130%	0	48.1	2:39	3854	3861	46.6	0.3990	0.3850	0.3920	0.3920			
130%	1	48.1	2:40	3854	3860	46.5	0.3990	0.3840	0.3915	0.3915			0.0827
130%	2	48.1	2:41	3854	3861	46.6	0.3980	0.3850	0.3915	0.3915			0.0827
130%	3	48.1	2:42	3854	3862	46.6	0.3980	0.3840	0.3910	0.3910			0.0827
130%	4	48.1	2:43	3854	3860	46.5	0.3990	0.3820	0.3905	0.3905			0.0827
130%	5	48.1	2:44	3854	3859	46.5	0.3980	0.3820	0.3900	0.3900			0.0827
130%	6	48.1	2:45	3854	3858	46.5	0.3990	0.3810	0.3900	0.3900			
130%	10	48.1	2:49	3854	3861	46.6	0.3980	0.3810	0.3895	0.3895			
145%	2.5	53.7	2:52	4298	4299	52.0	0.4400	0.4190	0.4295	0.4295			0.0922
160%	2.5	59.2	2:54	4742	4750	57.7	0.5090	0.4620	0.4855	0.4855	0.1050	0.3805	0.1018
130%	4	48.1	2:58	3854	3853	46.5	0.4920	0.4120	0.4520	0.4520			0.0827
100%	4	37.0	3:02	2966	2970	35.4	0.4280	0.3450	0.3865	0.3865			0.0636
75%	4	27.8	3:06	2226	2232	26.2	0.3580	0.2750	0.3165	0.3165			0.0477
50%	4	18.5	3:10	1486	1490	16.9	0.2820	0.2030	0.2425	0.2425			0.0318
25%	4	9.3	3:14	746	750	7.7	0.2130	0.1310	0.1720	0.1720			0.0159
5%	4	1.9	3:18	154	200	0.8	0.1430	0.0670	0.1050	0.1050			0.0032


Anchor: Steamboat Basecamp Townhomes - 37 Kip Micropile Proof Test

Target % Des. Load (%)	Target % Des. Load (KIPS)	Calculated Load (kips)	Total Movement (0.001 in)	Perm. Movement (0.001 in)	Elastic Movement (0.001 in)	Theoretical Elast. Move. (0.001 in)	Free + 50% Bond Length (0.001 in)	80% Free Length (0.001 in)
5%	2	1	0.0	0.0	0.0	0	0	0
25%	6	4	25.5	0.0	0.0	5	16	4
50%	11	10	72.5	0.0	0.0	15	44	12
75%	17	15	119.5	0.0	0.0	25	71	20
100%	22	21	165.5	0.0	0.0	34	99	27
120%	28	26	206.0	0.0	0.0	44	127	35
167%	54	52	429.5	0.0	0.0	88	256	70





Anchor: Steamboat Basecamp Townhomes - 37 Kip Micropile Proof Test

Target % Des. Load (%)	Spec. Load (kisp)	Observed Load Jack (psi)	Observed Load Jack (kips)	Total Movement (in)	Total Movement (1/1000in)
5.0%	2	200.00	0.82	0.000	0
15.0%	6	452.00	3.97	0.026	26
30.0%	11	900.00	9.57	0.073	73
45.0%	17	1341.00	15.08	0.120	120
60.0%	22	1787.00	20.65	0.166	166
75.0%	28	2231.00	26.19	0.206	206
90.0%	33	2672.00	31.70	0.260	260
100.0%	37	2970.00	35.43	0.292	292
115.0%	43	3412.00	40.95	0.336	336
130.0%	48	3860.00	46.54	0.392	392
130%	48	3861.00	46.56	0.390	390
145%	54	4299.00	52.03	0.430	430
160%	59	4750.00	57.66	0.486	486
130%	48	3853.00	46.46	0.452	452
100%	37	2970.00	35.43	0.387	387
75%	28	2232.00	26.21	0.317	317
50%	19	1490.00	16.94	0.243	243
25%	9	750.00	7.69	0.172	172
5%	2	200.00	0.82	0.105	105




Test Load (kips)	Time (min)	Dial Gauge (in)	Creep (in)
46.55561	0	0.399	0
46.54312	1	0.399	0
46.55561	2	0.398	-0.001
46.5681	3	0.398	-0.001
46.54312	4	0.399	0
46.53063	5	0.398	-0.001
46.51814	6	0.399	0
46.55561	10	0.398	-0.001






NWCC
TESTING
REPORTS



FOUNDATION PLAN

(SEE SHEET SW4 FOR MICROPILE DETAILS)



KEY PLAN

FOUNDATION PLAN INFORMATION TAKEN FROM
 "anthem structural engineers" SHEET S0210-TH1
 FOR INFORMATION ONLY FIELD VERIFY LOCATIONS
 PES NOT RESPONSIBLE FOR MICROPILE LAYOUT OR
 GRID LINE ACCURACY



1248 W. El Toro Way
 Pueblo West, CO 81007
 phone and fax:
 719-547-8789
 23098

DESIGN BY: TOM PRINTZ P.E.	CUSTOMER: Mays Construction Specialties
SCALE: N/A	PROJECT: Basecamp Townhomes
DATE: 8-15-2023	LOCATION: Steamboat Springs, CO
DRAWN BY: CJT	
SHEET TITLE	
SW3	

**NORTHWEST COLORADO CONSULTANTS
MICROPILE OBSERVATION DATA SHEET**

Project: Basecamp Townhomes **Project No.:** 20-11961
Phase 2 **Report No.:** 1-MP

Date: 9/26/23

Micropile No.	MP Dia. (in.)	Depth in Overburden (ft.)	Total Length Drilled (ft.)	Plumb	Supporting Stratum
56	5		28 ½	Yes	Sands & Gravels
57	5		28 ½	Yes	Sands & Gravels
58	5		19	Yes	Sands & Gravels
59	5		18 ½	Yes	Sands & Gravels
60	5		18 ½	Yes	Sands & Gravels
48	5		23 ½	Yes	Sands & Gravels
49	5		33 ½	Yes	Sands & Gravels
50	5		33 ½	Yes	Sands & Gravels
47	5		18 ½	Yes	Sands & Gravels
46	5		18 ½	Yes	Sands & Gravels
41	5		28 ½	Yes	Sands & Gravels
42	5		28 ½	Yes	Sands & Gravels
45	5		23 ½	Yes	Sands & Gravels
44	5		18 ½	Yes	Sands & Gravels
43	5		18 ½	Yes	Sands & Gravels
34	5		28 ½	Yes	Sands & Gravels
33	5		28 ½	Yes	Sands & Gravels
32	5		23 ½	Yes	Sands & Gravels
31	5		18 ½	Yes	Sands & Gravels
30	5		18 ½	Yes	Sands & Gravels

NORTHWEST COLORADO CONSULTANTS, INC.
FIELD REPORT

Project: Basecamp Townhomes **Project No.:** 20-11961
Phase 2
Location: Steamboat Springs, CO **Report No.:** 1-MP
Client: Steamboat Basecamp LLC

Date: 9/26/23
Time: 10.5
Mileage: 2
Engr. /Tech: EL

Work Performed:

As requested, we visited the project site on today's date to observe the micropile drilling operations. The micropile drilling contractor, Mays Construction Specialties, completed twenty (20) 5-inch diameter piles. Summary logs of the micropiles completed on this date are attached.

We also observed the placement of the reinforcing steel and grout in the micropiles completed on this date.

While on-site we cast one set of three 2x2 grout cubes, Sample No. 1G, for compressive strength determination of the grout placed in the micropiles. The compressive strength test results will be forwarded upon completion.

Remarks:

Based on our observations, the micropiles completed on this date appeared to be constructed in general accordance with the structural plans prepared by Printz Engineering Services.

Verbal Discussions:

Trevor of Mays Construction Specialties Inc., was aware of today's site visit and observations.

NORTHWEST COLORADO CONSULTANTS, INC.
FIELD REPORT

Project: Basecamp Townhomes **Project No.:** 20-11961
Phase 2
Location: Steamboat Springs, CO **Report No.:** 2-MP
Client: Steamboat Basecamp LLC

Date: 9/27/23
Time: 8.0
Mileage: 4
Engr. /Tech: EL

Work Performed:

As requested, we visited the project site on today's date to observe the micropile drilling operations. The micropile drilling contractor, Mays Construction Specialties, completed nine (9) 5-inch diameter piles. Summary logs of the micropiles completed on this date are attached.

We also observed the placement of the reinforcing steel and grout in the micropiles completed on this date.

While on-site we cast one set of three (3) 2x2 grout cubes, Sample No. 2G, for compressive strength determination of the grout placed in the micropiles. The compressive strength test results will be forwarded upon completion.

In addition, we transported the grout cubes cast on 09/26/23 to our laboratory in Steamboat Springs, Colorado for curing and compressive strength determination. The compressive strength test results will be forwarded upon completion.

Remarks:

Based on our observations, the micropiles completed on this date appeared to be constructed in general accordance with the structural plans prepared by Printz Engineering Services.

It should be noted that Mays Construction Specialties had issues with their micropile machine and grout hose getting plugged throughout the day.

Verbal Discussions:

Trevor of Mays Construction Specialties Inc. was aware of today's site visit and test results.

**NORTHWEST COLORADO CONSULTANTS
MICROPILE OBSERVATION DATA SHEET**

Project: Basecamp Townhomes **Project No.:** 20-11961
Phase 2 **Report No.:** 3-MP

Date: 9/28/23

Micropile No.	MP Dia. (in.)	Depth in Overburden (ft.)	Depth in Bedrock (ft.)	Total Length Drilled (ft.)	Plumb	Supporting Stratum
14	5			18 ½	Yes	Sands & Gravels
1	5			18 ½	Yes	Sands & Gravels
2	5			18 ½	Yes	Sands & Gravels
3	5			18 ½	Yes	Sands & Gravels
11	5			28 ½	Yes	Sands & Gravels
12	5			28 ½	Yes	Sands & Gravels
13	5			23 ½	Yes	Sands & Gravels
4	5			28 ½	Yes	Sands & Gravels
5	5			28 ½	Yes	Sands & Gravels
6	5			28 ½	Yes	Sands & Gravels
7	5			23 ½	Yes	Sands & Gravels
40	5			28 ½	Yes	Sands & Gravels
39	5			28 ½	Yes	Sands & Gravels
38	5			28 ½	Yes	Sands & Gravels
35	5			28 ½	Yes	Sands & Gravels
36	5			28 ½	Yes	Sands & Gravels
37	5			28 ½	Yes	Sands & Gravels
23	5			28 ½	Yes	Sands & Gravels
24	5			28 ½	Yes	Sands & Gravels
22	5			28 ½	Yes	Sands & Gravels
19	5			28 ½	Yes	Sands & Gravels
20	5			28 ½	Yes	Sands & Gravels

NORTHWEST COLORADO CONSULTANTS, INC.
FIELD REPORT

Project: Basecamp Townhomes **Project No.:** 20-11961
Phase 2
Location: Steamboat Springs, CO **Report No.:** 3-MP
Client: Steamboat Basecamp LLC

Date: 9/28/23
Time: 10.5
Mileage: 2
Engr. /Tech: EL

Work Performed:

As requested, we visited the project site on today's date to observe the micropile drilling operations. The micropile drilling contractor, Mays Construction Specialties, completed twenty-two (22) 5-inch diameter piles. Summary logs of the micropiles completed on this date are attached.

We also observed the placement of the reinforcing steel and grout in the micropiles completed on this date.

While on-site we cast one set of three (3) 2x2 grout cubes, Sample No. 3G, for compressive strength determination of the grout placed in the micropiles. The compressive strength test results will be forwarded upon completion.

In addition, we transported the grout cubes cast on 09/27/23 to our laboratory in Steamboat Springs, Colorado for curing and compressive strength determination. The compressive strength test results will be forwarded upon completion.

Remarks:

Based on our observations, the micropiles completed on this date appeared to be constructed in general accordance with the structural plans prepared by Printz Engineering Services.

Verbal Discussions:

Trevor of Mays Construction Specialties Inc. was aware of today's site visit and test results.

**NORTHWEST COLORADO CONSULTANTS
MICROPILE OBSERVATION DATA SHEET**

Project: Basecamp Townhomes **Project No.:** 20-11961
Phase 2 **Report No.:** 4-MP

Date: 9/29/23

Micropile No.	MP Dia. (in.)	Depth in Overburden (ft.)	Depth in Bedrock (ft.)	Total Length Drilled (ft.)	Plumb	Supporting Stratum
21	5			28 ½	Yes	Sands & Gravels
10	5			28 ½	Yes	Sands & Gravels
9	5			28 ½	Yes	Sands & Gravels
8	5			33 ½	Yes	Sands & Gravels
51	5			33 ½	Yes	Sands & Gravels
52	5			33 ½	Yes	Sands & Gravels
53	5			33 ½	Yes	Sands & Gravels
55	5			28 ½	Yes	Sands & Gravels
54	5			23 ½	Yes	Sands & Gravels

NORTHWEST COLORADO CONSULTANTS, INC.
FIELD REPORT

Project: Basecamp Townhomes **Project No.:** 20-11961
Phase 2
Location: Steamboat Springs, CO **Report No.:** 4-MP
Client: Steamboat Basecamp LLC

Date: 9/29/23
Time: 5.0
Mileage: 2
Engr. /Tech: EL

Work Performed:

As requested, we visited the project site on today's date to observe the micropile drilling operations. The micropile drilling contractor, Mays Construction Specialties, completed nine (9) 5-inch diameter piles. Summary logs of the micropiles completed on this date are attached.

We also observed the placement of the reinforcing steel and grout in the micropiles completed on this date.

While on-site we cast one set of three (3) 2x2 grout cubes, Sample No. 4G, for compressive strength determination of the grout placed in the micropiles. The compressive strength test results will be forwarded upon completion.

In addition, we transported the grout cubes cast on 09/28/23 to our laboratory in Steamboat Springs, Colorado for curing and compressive strength determination. The compressive strength test results will be forwarded upon completion.

Remarks:

Based on our observations, the micropiles completed on this date appeared to be constructed in general accordance with the structural plans prepared by Printz Engineering Services.

Verbal Discussions:

Trevor of Mays Construction Specialties Inc. was aware of today's site visit and test results.

NORTHWEST COLORADO CONSULTANTS, INC.
FIELD REPORT

Project: Basecamp Townhomes **Project No.:** 20-11961
Phase 2
Location: Steamboat Springs, CO **Report No.:** 5-MP
Client: Steamboat Basecamp LLC

Date: 10/2/23
Time: 8.0
Mileage: 2
Engr. /Tech: EL

Work Performed:

As requested, we visited the project site on today's date to observe the micropile pull out tests being completed for three different micropiles. Micropile No.'s 35, 50 & 58 were tested in accordance with Printz Engineering Services. All three pull out tests were tested at 160% of the required design load.

Micropile No. 35 moved a maximum of 0.347 hundredths of an inch. Micropile No. 50 moved a maximum of 0.470 hundredths of an inch. Micropile No. 58 moved a maximum of 0.509 hundredths of an inch. All the tests passed the micropile design load.

In addition, we transported the grout cubes cast on 09/29/23 to our laboratory in Steamboat Springs, Colorado for curing and compressive strength determination. The compressive strength test results will be forwarded upon completion.

Verbal Discussions:

Trevor of Mays Construction Specialties Inc. was aware of today's site visit and test results.