

**NORTHWEST COLORADO CONSULTANTS, INC.**  
**FIELD REPORT**

<b>Project:</b> Torian Plum Window Header	<b>Project No.:</b> 23-13034	<b>Date:</b> 6/8/23
<b>Location:</b> Steamboat Springs	<b>Report No.:</b> 2-Weld	<b>Time:</b> 3.0
<b>Client:</b> Torian Plum		<b>Mileage:</b> 24
		<b>Engr. /Tech:</b> CR

**Work Performed:**

As requested, we visited the project site on today's date to provide special inspections of the field welded connections for the new W5x19 column to the existing W12 steel beam at the remaining 2 of 4 locations for the Lobby Window Header.

In addition, the new structural steel members were observed to be free of dirt, oil, and/or other deleterious materials and were adequately prepared for the subsequent application of the intumescent paint.

**Remarks:**

Based on our observations, the field welded connections have been installed in general accordance with detail 2/53 on the project structural plans dated 4/17/23 and drawn by SEAD.

It should be noted that today's observations are made with respect to the welds only and do not constitute a complete special inspection of the structure. Elements such as layout, size, elevation, or other architectural aspects are not considered in our observations.

**Verbal Discussions:**

Pat Farrell and Chewy Garcia of Garcia Construction were notified of today's observations.

Ricardo Lara of Accurate Insulation was contacted on a second visit to coordinate the future fire proofing inspections.