



INSPECTION REPORT

Report Issued: Jul 31, 2023

Inspection Result: **FAILED**

Permit Number: SPREL221585

Issuance Date: Oct 25, 2022

Property Address: 1901 CURVE PLZ;

Applicant: CENTRAL ELECTRIC, LLC

Contractor: CENTRAL ELECTRIC, LLC 2659 Jacob Cir #4 STEAMBOAT SPGS,, CO 80487
(970) 846-8379

To construct: Steamboat basecamp
Temp power and new electrical for new building

On this day we have inspected your construction for **Electrical Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: While on site for ceiling rough inspection noticed uninspected parking lot pole bases on closer examination notice telltale sign of yellow paint on the end of all thread as opposed to UL listed anchor bolts. Correctional will require demolition of pole bases and inspected installation or an engineer special inspection letter stating that all thread for anchor bolts will suffice.

Corrections:

Sincerely,

Tom Cook
Electrical Plan Reviewer/Inspector
tcook@co.routt.co.us