



# INSPECTION REPORT

**Report Issued:** May 10, 2024

**Inspection Result:** PASSED

**Permit Number:** SPRNR230776

**Issuance Date:** Jul 03, 2023

**Property Address:** 1716 COPPER RIDGE SPUR, UNIT:C2;

**Applicant:** Richey Construction

**Contractor:** Richey Construction PO Box 775272 Steamboat Springs, CO 80477 (970) 846-1168

**To construct:** New Duplex style Live Work Unit 2

See SPRNR230582 for Unit 1

On this day we have inspected your construction for **Drywall Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

**Comments:** Second layer of 5/8" X is installed and fastened on stair separation walls. Third layer of 5/8" X and hat channel was installed and fastened correctly and inspected on 5/9/24. Fourth layer of 5/8" X is installed correctly on ceilings. All required layers of 5/8" X are installed correctly. Approved to tape and finish throughout building.

**Corrections:**

Sincerely,

Silas Ebbert  
Inspector  
sebbert@co.routt.co.us