



# INSPECTION REPORT

**Report Issued:** Jun 25, 2024

**Inspection Result:** **PARTIAL PASS**

**Permit Number:** SPRPL240545

**Issuance Date:** May 17, 2024

**Property Address:** 322 RIVERVIEW WAY;

**Applicant:** Bellyache Mechanical

**Contractor:** Bellyache Mechanical PO BOX 82 Wolcott , CO 81655 (970) 470-3341

**To construct:** Building B New Plumbing install

On this day we have inspected your construction for **Plumbing Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

**Comments:** Underground Deep Sanitary Main DWV inspection was approved holding 5psi for 15 minutes, contractor has proper slope, and compaction added below all pipe, and will take time to add additional compaction in areas that where pipe is staked above current compaction to hold the slope. Inspection from B-2 grid line to just beyond B-5 gridline on 6" main, and there were 3 total 4" lines on each side of the 6" main inspected and approved as well. Note the 4" lines on the east side of the main have stopped short of the deep footings, and will be connected to in the future after these footings are poured, stubbed above ground for now.

**Corrections:**

Sincerely,

Todd Carr  
Building Official  
tcarr@co.routt.co.us