



INSPECTION REPORT

Report Issued: Jun 27, 2024

Inspection Result: PARTIAL PASS

Permit Number: SPRPL240545

Issuance Date: May 17, 2024

Property Address: 322 RIVERVIEW WAY;

Applicant: Bellyache Mechanical

Contractor: Bellyache Mechanical PO BOX 82 Wolcott , CO 81655 (970) 470-3341

To construct: Building B New Plumbing install

On this day we have inspected your construction for **Plumbing Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: underground sanitary DWV inspection approved today, from middle of building working south for all deep DWV lines minus the connection to the separator, the separator is being reset due to settling. Then approved all remaining DWV shallow lines to the north as well. All lines held 5 psi and were sloped and bedded in compaction.

Corrections:

Sincerely,

Todd Carr
Building Official
tcarr@co.routt.co.us