



INSPECTION REPORT

Report Issued: Jul 16, 2024

Inspection Result: PARTIAL PASS

Permit Number: SPRPL240546

Issuance Date: May 17, 2024

Property Address: 355 RIVERVIEW WAY;

Applicant: Bellyache Mechanical

Contractor: Bellyache Mechanical PO BOX 82 Wolcott , CO 81655 (970) 470-3341

To construct: Building E New Plumbing Install

On this day we have inspected your construction for **Plumbing Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: Inspected 6" sanitary main into the building, currently the 6" main is not connected to the cleanout yet we will return for this inspection later. Once in the building we inspected the 6" SS line down the middle of the building, then inspected the 4" SS line off the 6" SS to the separator outflow side, also inspected the 4" SS down the middle of the building coming off the 6" SS to gridline E6 approximately. Future inspections will be done on remaining SS lines and at this time no ST lines have been inspected. All lines held 5.5 psi for 15 minutes.

Corrections:

Sincerely,

Todd Carr
Building Official
tcarr@co.routt.co.us