



## **INSPECTION REPORT**

Report Issued:	Dec 12, 2024	<b>Inspection Result:</b>	PASSED
		-	
Permit Number:	SPRMH240036		
Issuance Date:	Jan 10, 2024		
Property Address:	2968 VILLAGE DR;		
Applicant:	CROSS MOUNTAIN PLMB	& HEAT	
Contractor:	CROSS MOUNTAIN PLMB	& HEAT P.O. BOX 771905	STEAMBOAT SPGS,, CO
	80477 (970) 819-4276		
To construct:	Radiant heat system, snov	v melt system.	
	South 2968 Village Dr		

On this day we have inspected your construction for **Mechanical Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

**Comments:** Hydronic tubing installed and properly fastened to subfloor. All zones connected to main manifold in mechanical room and passed test of 100psi. Approved, Ok to pour Gypcrete.

## **Corrections:**

Sincerely,

Ron Norton Inspector rnorton@co.routt.co.us