



INSPECTION REPORT

Report Issued: Jul 03, 2025

Inspection Result: **FAILED**

Permit Number: SPREL240810

Issuance Date: Jun 27, 2024

Property Address: 1760 CENTRAL PARK DR;

Applicant: CENTRAL ELECTRIC, LLC

Contractor: NGC Group, Inc. 1935 O Street, Suite 1 Lincoln, NE 68510

To construct: Electrical work associated with new construction of 4-story hotel. Scope will include new electrical service and outdoor pool

On this day we have inspected your construction for **Electrical Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: Interior 4th floor fails due to removal of outlets and Romex throughout building by Trades other than electrical contractor. replacement of outlets and Romex will require electrical contractor on record and entire floor reinspected by the county. Note: any alterations, repairs, or removal of electrical system require electrical contractor on record to perform work.

Corrections:

Sincerely,

Tom Cook
Electrical Plan Reviewer/Inspector
tcook@co.routt.co.us