



INSPECTION REPORT

Report Issued: Jul 22, 2025

Inspection Result: **PARTIAL PASS**

Permit Number: SPRPL240546

Issuance Date: May 17, 2024

Property Address: 355 RIVERVIEW WAY;

Applicant: Bellyache Mechanical

Contractor: Bellyache Mechanical PO BOX 82 Wolcott , CO 81655 (970) 470-3341

To construct: Building E New Plumbing Install

STOP WORK ORDER generated on 07/31/2024 by username 'Nick Neiberger'.

STOP WORK ORDER removed on 01/13/2025 by username 'Nick Neiberger'.

On this day we have inspected your construction for **Plumbing Final Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: 319-326 plumbing final approved, no hammer arresters on DW, Clothes washers.

To be installed by appliance contractor.

321 not ready, hvac contractor cut pipe.

324 not ready, kitchen cabinets moved, new plumbing being installed.

Call for reinspection when complete.

Corrections:

Sincerely,

Nick Neiberger
Senior Permit Tech
nneiberger@co.routt.co.us