



INSPECTION REPORT

Report Issued: Aug 13, 2025

Inspection Result: **PARTIAL PASS**

Permit Number: SPRPL240545

Issuance Date: May 17, 2024

Property Address: 322 RIVERVIEW WAY;

Applicant: Bellyache Mechanical

Contractor: Bellyache Mechanical PO BOX 82 Wolcott , CO 81655 (970) 470-3341

To construct: Building B New Plumbing install

On this day we have inspected your construction for **Plumbing Final Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: Plumbing final approved for units 227 and 226, talked to plumber and GC about fixing the water lines on units where the lines are pulling out of the walls, this issue was caused during drywall installation after our rough plumbing inspection was approved, they are going to go back and check all lines in all units and ensure this correction is made.

Corrections:

Sincerely,

Todd Carr
Building Official
tcarr@co.routt.co.us