



# INSPECTION REPORT

**Report Issued:** Dec 01, 2025

**Inspection Result:** **FAILED**

**Permit Number:** SPREL241278

**Issuance Date:** Aug 27, 2024

**Property Address:** 1550 AMBLE DR;

**Applicant:** Mike Barboza

**Contractor:** Lakewood Electric Company 3533 Timber Mill Pkwy, Suite A Castle Rock, CO 80109

**To construct:** New 5-Story Condo Building with 42 Units, with underground parking garage, amenities include a fitness room and lounge on main floor.

On this day we have inspected your construction for **Electrical Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

**Comments:** Plumbing at Air Handlers in the following units have issues with working clearances due to supply lines feeding air handlers. Electrical contractor has photos of units requiring correction unit 401 unit 402 unit 406 unit 407 unit 410 unit 411. Recall when corrected

**Corrections:**

Sincerely,

Tom Cook  
Electrical Plan Reviewer/Inspector  
tcook@co.routt.co.us