



INSPECTION REPORT

Report Issued: Feb 26, 2026

Inspection Result: PARTIAL PASS

Permit Number: SPREL240810

Issuance Date: Jun 27, 2024

Property Address: 1760 CENTRAL PARK DR;

Applicant: CENTRAL ELECTRIC, LLC

Contractor: NGC Group, Inc. 1935 O Street, Suite 1 Lincoln, NE 68510

To construct: Electrical work associated with new construction of 4-story hotel. Scope will include new electrical service and outdoor pool

On this day we have inspected your construction for **Electrical Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: Rough inspection partial pass for the following.

1. Breakfast (017) above ceiling
2. Guest Laundry (024) above ceiling
3. Lounge/pool table room (020)
4. Public space corridor (037)
5. Vestibule (001) ****NOTE**** two cans not installed due to supply short. OK to drywall remaining lid.

Corrections:

- 1 Small section of lobby lid was in the process of being dropped. EC had to disconnect wiring and boxes. Reschedule rough inspection when complete.

Sincerely,



Dave Pieknik
Sr Electrical Plans Examiner & Inspector
dpieknik@co.routt.co.us