



INSPECTION REPORT

Report Issued: Mar 03, 2026

Inspection Result: PARTIAL PASS

Permit Number: SPREL240810

Issuance Date: Jun 27, 2024

Property Address: 1760 CENTRAL PARK DR;

Applicant: CENTRAL ELECTRIC, LLC

Contractor: NGC Group, Inc. 1935 O Street, Suite 1 Lincoln, NE 68510

To construct: Electrical work associated with new construction of 4-story hotel. Scope will include new electrical service and outdoor pool

On this day we have inspected your construction for **Electrical Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: Rough approved for lounge 020 ceiling

Corrections:

- 1 Small section of lobby lid was in the process of being dropped. EC had to disconnect wiring and boxes. Reschedule rough inspection when complete.

Sincerely,

Tom Cook
Electrical Plan Reviewer/Inspector
tcook@co.routt.co.us