



INSPECTION REPORT

Report Issued: Sep 15, 2021

Inspection Result: FAILED

Permit Number: SPRRN210219

Issuance Date: Sep 13, 2021

Property Address: 1122 LINCOLN AVE;

Contractor: CRESTONE CONSTRUCTION 2575 Copper Ridge Dr. Unit 104 STEAMBOAT SPRINGS, CO 80487 (970) 846-0218

To construct: Repair fire damage, we had to remove drywall due to smoke damage, will install the same type of drywall that pre-existed. This is the storage building behind the Western Lodge.

On this day we have inspected your construction for **Framing Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: 5/8" type X drywall installed correctly on laundry room walls and ceiling, however too many screws are sunk too deep in drywall. Add more screws correctly installed no more than 6" on panels edges and 12" field on ceiling and 8"/16" on walls and re-inspect.

Corrections:

Sincerely,

Silas Ebbert
Inspector
sebbert@co.routt.co.us