



INSPECTION REPORT

Report Issued: Oct 15, 2021

Inspection Result: PARTIAL PASS

Permit Number: SPRPL210327

Issuance Date: Sep 23, 2021

Property Address: 2305 MT WERNER CIR;

Contractor: MTech Mechanical Technologies Group 12300 Pecos Street Westminster, Co 80234 (719) 782-4000

To construct: GSQ/KVC Plumbing reno

On this day we have inspected your construction for **Plumbing Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: 124,125,126 DWV approved in boys, girls, and adult restrooms plus drinking fountains minus floor drains. All DWV is ran above ceiling, but will need to be re-inspected once ran up and out the roof, all DWV below these rooms will need to re-inspected, as it currently is stubbed down through the floor but not completed. Drinking fountain in corridor just before room 167 DWV approved, adult restroom 167 DWV approved, and rooms 170,169,168 and mop sink DWV approved as well except floor drains in restrooms, All DWV is ran above ceiling, but will need to be re-inspected once ran up and out the roof, all DWV below these rooms will need to re-inspected, as it currently is stubbed down through the floor but not completed.

Corrections:

Sincerely,

Todd Carr
Building Official
tcarr@co.routt.co.us