



INSPECTION REPORT

Report Issued: Oct 28, 2021

Inspection Result:

PARTIAL PASS

Permit Number: B-21-625

Issuance Date: Jul 22, 2021

Property Address: 2305 MT WERNER CIR;

Contractor: Saunders Construction, LLC 86 Inverness Place North Englewood, CO 80112
(408) 656-9910

To construct: Work Description: The Work of Project is defined by the Contract Documents and consists of new construction and renovation of the Steamboat Base Village.

The work for the Goldwalk project includes a new entry walk, referred to as the Goldwalk.

On this day we have inspected your construction for **Framing Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: Inspected the GlueLam structure over the escalator, structure has been set per the shop drawings and all bolts and knife plate connections are completed, at the top of the gluelam structure on the north side, there is one bolt that may need to be addressed, appears the bolt is recessed in quite a bit from the nut, Alec will cover this bolt with the installers tomorrow. I also inspected the roof canopy steel structure, the steel stud framing infills are approved with proper gauge and attachments, contractor is finishing up a couple infills. This roof structure will be craned onto the Glulam structure and re-inspected.

Corrections:

Sincerely,



Todd Carr
Building Official
tcarr@co.routt.co.us