



INSPECTION REPORT

Report Issued: Oct 29, 2021

Inspection Result: PARTIAL PASS

Permit Number: SPRMH210323

Issuance Date: Sep 23, 2021

Property Address: 2305 MT WERNER CIR;

Contractor: MTech Mechanical Technologies Group 12300 Pecos Street Westminster, Co 80234 (719) 782-4000

To construct: KVC/GSQ TI Reno

On this day we have inspected your construction for **Mechanical Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: R5.6 installed over bridge and under walkway from promenade to new boiler room at lower terminal, hydronic tubes are just being completed but no air in lines yet, contractor approved to move forward with pour tomorrow but responsible to ensure line hold air, will view gauge Monday to re-inspect 100 psi in lines.

Corrections:

Sincerely,

Todd Carr
Building Official
tcarr@co.routt.co.us