



INSPECTION REPORT

Report Issued: Dec 14, 2021

Inspection Result: NOT READY

Permit Number: B-21-745

Issuance Date: Aug 11, 2021

Property Address: 2305 MT WERNER CIR;

Applicant: Jon Gambrill

Contractor: Saunders Construction, LLC 86 Inverness Place North Englewood, CO 80112
(408) 656-9910

To construct: WORK INCLUDES INTERIOR RENOVATION OF A PORTION OF THE FIRST FLOOR OF THE EXISTING SHERATON HOTEL. WORK TO INCLUDE CONSTRUCTION OF NEW PARTITIONS, CEILINGS, CASEWORK, FINISHES, MECHANICAL, ELECTRICAL, PLUMBING & FIRE PROTECTION AS INDICATED ON DRAWINGS. KVC Kids vacation club

On this day we have inspected your construction for **Building Final Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: Building pre final walkthrough: Please install drywall in laundry room above ceiling grid on sloped roof and wall prior to install of tiles. Have all door hardware installed for final building inspection, will need ADA signage installed, and eventually permanent signage on all rooms throughout KVC. For TCO we not only need temp ADA signage, but temp room labels as well.

Corrections:



Sincerely,

Todd Carr
Building Official
tcarr@co.routt.co.us