



INSPECTION REPORT

Report Issued: Dec 20, 2021

Inspection Result: **FAILED**

Permit Number: SPRPL210720

Issuance Date: Dec 08, 2021

Property Address: 2305 MT WERNER CIR;

Applicant: ALPENGLOW PLUMBING & HEATING

Contractor: ALPENGLOW PLUMBING & HEATING P.O. BOX 883159 STEAMBOAT SPGS,, CO 80488 (970) 871-1974

To construct: Add a new 3-compartment sink, a dishwasher which is vent less chemical, and new grease interceptor which will sit in the parking garage below.

On this day we have inspected your construction for **Plumbing Final Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: Plumbing Final has corrections, need to run cast iron pipe through the concrete floor/ceiling of the parking garage, currently has pvc for main drain and vent, replace with cast iron, then seal up with concrete and fire caulk around cast iron.

Corrections:

- 1 Plumbing Final has corrections, need to run cast iron pipe through the concrete floor/ceiling of the parking garage, currently has pvc for main drain and vent, replace with cast iron, then seal up with concrete and fire caulk around cast iron.

Sincerely,

Todd Carr
Building Official



tcarr@co.routt.co.us