



# INSPECTION REPORT

**Report Issued:** May 02, 2022

**Inspection Result:** **PARTIAL PASS**

**Permit Number:** SPRPL210563

**Issuance Date:** Nov 08, 2021

**Property Address:** 2305 MT WERNER CIR;

**Applicant:** MTech Mechanical Technologies Group

**Contractor:** MTech Mechanical Technologies Group 12300 Pecos Street Westminster, Co 80234 (719) 782-4000 Holly Klein 12300 Pecos Street Westminster, CO 80234 (303) 650-4000

**To construct:** Plaza/Promenade new plumbing UG and AG

On this day we have inspected your construction for **Plumbing Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

**Comments:** PVC main line in grid lines 1-6 and A-D and branches installed and passed test of 5psi. Waiting on RFI for changed locations of some fixtures. Partial Approved. Ok to backfill this area except for areas of RFI.

**Corrections:**

Sincerely,

Ron Norton  
Inspector  
rnorton@co.routt.co.us