



INSPECTION REPORT

Report Issued: Jun 07, 2022

Inspection Result: PARTIAL PASS

Permit Number: SPRPL220733

Issuance Date: Jun 06, 2022

Property Address:

Applicant: Mechanical & Piping Inc

Contractor: Mechanical & Piping Inc 6440 E. 50th Ave Commerce City, CO 80022 (303) 710-2869

To construct: New Restaurant and Rest room, Wild Blue Gondola Mid Mountain.

On this day we have inspected your construction for **Plumbing Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: PARTIAL: Grease mains installed with 6 risers installed and all sized to Approved Plans and passed test of 5.5psi. DWV installed with 4 risers and all sized to Approved Plans. DWV passed test of 5.5psi. OK to backfill the mains. Will inspect branches off risers at later inspection. Partial approved.

Corrections:

Sincerely,

Ron Norton
Inspector
rnorton@co.routt.co.us