



INSPECTION REPORT

Report Issued: Jul 28, 2022

Inspection Result: **PARTIAL PASS**

Permit Number: SPRPL220761

Issuance Date: Jun 08, 2022

Property Address: 1901 CURVE PLZ;

Applicant: Bellyache Mechanical

Contractor: Bellyache Mechanical PO BOX 82 Wolcott , CO 81655 (970) 470-3341

To construct: Basecamp affordable Housing Plumbing(Undergrounds, Rough and Trim, gas

On this day we have inspected your construction for **Plumbing Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: Underground plumbing DWV approved all held 5 to 6 psi for 15 minutes, proper compaction under all piping, contractor to remove large rock and add crusher fine under a short section by existing building on north side, inspected the north section next to existing building the ties into 8" lines, then inspected and approved all areas east of the main corridor except the back to back room. Will need the Plumbing plans updated due to RFI's from contractor to Engineer on changes made to DWV locations. Contractor must glue and install all caps on below slab test tee cleanouts, and wrap pvc prior to concrete getting poured around all penetrations.

Corrections:

Sincerely,

Todd Carr
Building Official
tcarr@co.routt.co.us