



INSPECTION REPORT

Report Issued: Jul 29, 2022

Inspection Result: **PARTIAL PASS**

Permit Number: SPRPL220761

Issuance Date: Jun 08, 2022

Property Address: 1901 CURVE PLZ;

Applicant: Bellyache Mechanical

Contractor: Bellyache Mechanical PO BOX 82 Wolcott , CO 81655 (970) 470-3341

To construct: Basecamp affordable Housing Plumbing(Undergrounds, Rough and Trim, gas

On this day we have inspected your construction for **Plumbing Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: Remainder of underground DWV for bathroom groups and stack have been installed and bedded correctly. Pressure tests good at 5 psi for 15 minutes. Pipes still to be wrapped before concrete. Approved to backfill.

Corrections:

Sincerely,

Silas Ebbert
Inspector
sebbert@co.routt.co.us