



INSPECTION REPORT

Report Issued: Sep 07, 2022

Inspection Result: **PARTIAL PASS**

Permit Number: SPRAB221014

Issuance Date: Aug 16, 2022

Property Address: 2305 MT WERNER CIR;

Applicant: STEAMBOAT SKI & RESORT CORP

Contractor: STEAMBOAT SKI & RESORT CORP 2305 MT. WERNER CIR STEAMBOAT SPGS,
CO 80487 (970) 819-5997

To construct: New operator cabin for the Christie Peak Express chair lift. We would propose to complete the foundation this year and use that foundation with the existing operator cabin, then next spring, remove the current LPOA operator cabin, and build a more suitable replace on the now existing foundation.

On this day we have inspected your construction for **Footing Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: Footing inspection under control building approved, correct size and #5 bar 2 rows installed, vertical bars on site and pre-bent, but not installed yet, contractor responsible for installing vertical bars. Also currently there is no ground wire installed yet.

Corrections:

Sincerely,

Todd Carr
Building Official
tcarr@co.routt.co.us