



INSPECTION REPORT

Report Issued: Sep 07, 2022

Inspection Result: **PARTIAL PASS**

Permit Number: SPRNR220198

Issuance Date: Jun 16, 2022

Property Address: 2305 MT WERNER CIR;

Applicant: ERIC SMITH ASSOCIATES

Contractor: Saunders Construction, LLC 86 Inverness Place North Englewood, CO 80112

To construct: Proposed relocation of existing Lower Terminal & Mid-Station Terminal for Christie Peak Express Chair Lift (CPX).

On this day we have inspected your construction for **Foundation Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: All piers are formed, and set per plans, bar installed per plans with #6 verticals and stirrups installed per plans. One pier on south side in the middle, was not properly sitting on the slab/footering that was previously poured, contractor extended the double mat footer slab out for this pier, then formed pier on top of this, so this will have a cold joint in this location, RFI to be sent to EOR on this pier.

Corrections:

Sincerely,

Todd Carr
Building Official
tcarr@co.routt.co.us