

**Todd Carr** 



## **INSPECTION REPORT**

Report Issued:	Oct 03, 2022	Inspection Re	sult:	PARTIAL PASS
Permit Number: Issuance Date: Property Address:	SPRPL220733 Jun 06, 2022			
Applicant: Contractor:	Mechanical & Piping Inc Mechanical & Piping Inc 710-2869		ommerce	e City, CO 80022 (303)
To construct:	New Restaurant and Re	st room, Wild Blue Go	ondola M	lid Mountain.
On this day we have inspected your construction for <b>Plumbing Rough-in Inspection</b> and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.				
<b>Comments:</b> Gas line previously inspected for underground install from storage building below up to sprung structure, now air is applied from storage building to sprung structure, then in through east wall then upstairs to mechanical platform up to where future appliance connections can be made, all held 20 psi for 15 minutes. Gas line had conduit sweeps and trace wire visible as it entered and exited ground on both ends. Sprung structure penetration sleeve used to enter building, gas pipe supported properly on mechanical decking.				
DWV approved for short section of vent pipe on top of mechanical platform only, held 5 psi for 15 minutes and supported properly.				
Corrections:				
Sincerely,				





Building Official tcarr@co.routt.co.us