



INSPECTION REPORT

Report Issued: Oct 06, 2022

Inspection Result: **FAILED**

Permit Number: SPRMH210774

Issuance Date: Dec 16, 2021

Property Address: 2305 MT WERNER CIR;

Applicant: MTech Mechanical Technologies Group

Contractor: MTech Mechanical Technologies Group 12300 Pecos Street Westminster, Co 80234 (719) 782-4000

To construct: boiler plan and snow melt

On this day we have inspected your construction for **Mechanical Final Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: See corrections

Corrections:

- 1 Please call back for a final inspection, once all penetrations for all mechanical and plumbing piping through all CMU Walls in the parking garage area, gas meter roof, and large penetrations into shaft for main boiler flu have been properly sealed with fire caulk and or rated assemblies for large penetration where fire caulk will not suffice.

Sincerely,

Todd Carr
Building Official
tcarr@co.routt.co.us