Project: 3206 BASECAMP

1901 Curve Plaza Steamboat Springs , Colorado 80487

Printed On: Feb 7, 2023 01:01 PM MST

RFI #42: Gas Main Location

Status Closed on 09/30/22

To Michael Vair (Boulder Engineering) From Jason Bizzigotti (DENEUVE CONSTRUCTION

Frank Gualchi (Boulder Engineering) SERVICES)

Asako Sperry (KASA)

Taylor Burchard (Boulder Engineering)
Kevin Sperry (KASA) (Response Required)

Date Initiated Sep 14, 2022 Due Date Sep 21, 2022

Location Project Stage Course of Construction

Cost Impact TBD Schedule Impact TBD

Spec Section Cost Code

Drawing Number P4.11 Reference P4.11/5

Linked Drawings A1009, C.100

Received From

Copies To Taylor Burchard (Boulder Engineering), Emmett LaCombe (FV Basecamp, LLC), Vaclav Malek (KASA), Eric Rehnberg

(DENEUVE CONSTRUCTION SERVICES), Asako Sperry (KASA), Tate Tellier (DENEUVE CONSTRUCTION SERVICES),

Michael Vair (Boulder Engineering)

Activity

Question

Question from Jason Bizzigotti DENEUVE CONSTRUCTION SERVICES on Tuesday, Sep 13, 2022 at 07:03 AM MDT

Please indicate gas main, size and how equipment will be regulated. Please make sure to note how fire-resistive structures are protected (if applicable) ex. Penetrating a 3 hour wall.

Attachments

Gas Main detail P4.11.pdf, Gas Main RFI.pdf

Official Response

Response from Kevin Sperry KASA on Thursday, Sep 29, 2022 at 08:55 PM MDT

Please see gas meter location diagram with dimension to regulator, as well as (3) Hilti details which illustrate penetrations of metal conduits through 3-hour CMU walls.

Attachments

Approval-document-ASSET-DOC-LOC-77 (1).pdf, Approval-document-ASSET-DOC-LOC-75.pdf, 22-0929 - RFI42 - Gas Main Location.pdf, Approval-document-ASSET-DOC-LOC-85.pdf

Official Response

Response from Taylor Burchard Boulder Engineering on Wednesday, Sep 21, 2022 at 02:35 PM MDT

Utility Company is providing 7"w.c. delivery pressure. Gas piping is shown from meters on sheet P2.12 and routes up exterior wall and then routes through ceiling cavity of the water room.

House meter has a 4"manifold that has (2) 2" pipes to feed the boilers and (1) 2" pipe to feed the residential lobby rooftop unit, residential corridor makeup air units and the clubroom fire pit.


Gas piping from gym meter and restaurant meter are being redesigned and are not known at this time.



Classified by Underwriters Laboratories, Inc. to UL 1479 and CAN/ULC-S115

System No. C-AJ-1150

ANSI/UL1479 (ASTM E814)	CAN/ULC S115
F Rating — 3 Hr	F Rating — 3 Hr
T Rating —0 Hr	FT Rating — 0 Hr
L Rating At Ambient — Less Than 1 CFM/sq ft	FH Rating — 3 Hr
L Rating At 400 F — 4 CFM/sq ft	FTH Rating — 0 Hr
W Rating — Class 1 (See Item 4)	L Rating At Ambient — Less Than 1 CFM/sq ft
	L Rating At 400 F — 4 CFM/sq ft



- 1. Floor or Wall Assembly Min 4-1/2 in. (114 mm) thick reinforced lightweight or normal weight (100-150 pcf or 1600-2400 kg/m3) concrete. Wall may also be constructed of any UL Classified Concrete Blocks *. Max diam of opening is 8 in. (203 mm).
- See Concrete Blocks (CAZT) category in the Fire Resistance Directory for names of manufacturers.
- 2. Through Penetrants One metallic pipe or conduit to be installed within the firestop system. Pipe or conduit to be rigidly supported on both sides of floor or wall assembly. The annular space shall be min 0 in. (point contact) to max 1-3/8 in. (35 mm). The following types and sizes of metallic pipes or conduits may be used:
 - A. Steel Pipe Nom 6 in. (152 mm) diam (or smaller) Schedule 40 (or heavier) steel pipe.
 - B. Iron Pipe Nom 6 in. (152 mm) diam (or smaller) cast or ductile iron pipe.
 - C. Conduit Nom 4 in. (102 mm) diam (or smaller) steel electrical metallic tubing or nom 6 in. diam (or smaller) steel conduit.
- 3. Packing Material Min 4 in. (102 mm) thickness of min 4 pcf (64 kg/m3) mineral wool batt insulation firmly packed into opening as a permanent form. Packing material to be recessed from top surface of floor or from both surfaces of wall to accommodate the required thickness of fill material.
- 4. Fill, Void or Cavity Material* Sealant Min 1/4 in. (6 mm) thickness of fill material applied within the annulus, flush with top surface of floor and with both surfaces of wall. At the point contact location between pipe and concrete, a min 1/2 in. (13 mm) diam bead of fill material shall be applied at the concrete/pipe interface on the top surface of floor and on both surfaces of wall. W Rating applies only when CFS-S SIL GG, CFS-S SIL SL (floors only), CP601S or CP604 sealant is used.
- HILTI CONSTRUCTION CHEMICALS, DIV OF HILTI INC CP601S, CP604, CFS-S SIL GG, CFS-S SIL SL (floors only), CP606 or FS-ONE Sealant or FS-ONE MAX Intumescent Sealant
- * Indicates such products shall bear the UL or cUL Certification Mark for jurisdictions employing the UL or cUL Certification (such as Canada), respectively.






Classified by Underwriters Laboratories, Inc. to UL 1479 and CAN/ULC-S115

System No. C-AJ-1140

F Rating -- 3 Hr T Rating -- 0 Hr






- 1. Floor or Wall Assembly Min 2-1/2 in. (63 mm) thick reinforced lightweight or normal weight (100-150 pcf or1600-2400 kg/m3) concrete. Wall may also be constructed of any UL Classified Concrete Blocks *. Max area of opening is 1024 sq in. (.66 sq m) with max dimension of 32 in. (81.3 cm).
 - See Concrete Blocks (CAZT) category in the Fire Resistance Directory for names of manufacturers.
- 2. Through Penetrants One or more penetrants to be installed in opening. Min clearance between pipes, conduits or tubing is 0 in. (0 mm). (point contact). Min clearance between pipes, conduit or tubing and periphery of through opening is 1 in. (25 mm). Min clearance between pipes, conduit or tubing and periphery of any single surface of through opening is 0 in. (point contact). Pipe, conduit or tubing to be rigidly supported on both sides of floor or wall assembly. The following types and sizes of metallic pipes, conduits or tubing may be used:
 - A. Steel Pipe Nom 12 in. (305 mm) diam (or smaller) Schedule 10 (or heavier) steel pipe.
 - B. Conduit Nom 4 in. (102 mm) diam (or smaller) steel electrical metallic tubing or steel conduit.
 - C. Copper Tubing Nom 4 in. (102 mm) diam (or smaller) Type L (or heavier) copper tubing.
 - D. Copper Pipe Nom 4 in. (102 mm) diam (or smaller) Regular (or heavier) copper pipe.
- 3. Forms (Not Shown) Used as a form to prevent leakage of fill material during installation. Forms to be a rigid sheet material, cut to fit the contour of the penetrating item and positioned as required to accommodate the required thickness of fill material. Forms may be removed after fill material has cured.
- 4. Firestop System The details of the firestop system shall be as follows:
 - A. Packing Material (Optional, Not Shown) For floors greater than 2-1/2 in. (63 mm) thick, mineral wool batt insulation firmly packed into opening as a permanent or temporary form and recessed from the top surface of floor to accommodate the required thickness of the fill material.
 - B. Fill, Void or Cavity Material* Mortar Min 2-1/2 in. (63 mm) thickness of fill material applied within the annulus. Fill material is mixed at a rate of 2.5 parts dry mix to one part water by weight in accordance with the installation instructions supplied with fill material. HILTI CONSTRUCTION CHEMICALS, DIV OF
 - HILTI INC Type CP636 or CP637

*Bearing the UL Classification Mark








System No. C-AJ-1276

ANSI/UL1479 (ASTM E814)	CAN/ULC S115
F Rating — 3 Hr	F Rating — 3 Hr
T Rating — 0 Hr	FT Rating — 0 Hr
	FH Rating — 3 Hr
	FTH Rating — 0 Hr




- 1. Floor or Wall Assembly Min 4-1/2 in. (114 mm) thick reinforced lightweight or normal weight (100-150 pcf or 1600-2400 kg/m3) concrete. Wall may also be constructed of any UL Classified Concrete Blocks*. Max diam of opening is 6 in. (152 mm). See Concrete Blocks (CAZT) category in the Fire Resistance Directory for names of manufacturers.
- 2. Through Penetrants One metallic pipe, conduit or tubing to be centered within the firestop system. A nom annular space of 3/4 in. (19 mm) is required within the firestop system. Pipe, conduit or tubing to be rigidly supported on both sides of floor or wall assembly. The following types and sizes of metallic pipes, conduits or tubing may be used:
 - A. Steel Pipe Nom 4 in. (102 mm) diam (or smaller) Schedule 10 (or heavier) steel pipe.
 - B. Conduit Nom 4 in. (102 mm) diam (or smaller) steel electrical metallic tubing or steel conduit.
- 3. Firestop System The firestop system shall consist of the following:
 - A. Packing or Forming Materials Optional One of the following packing or forming materials may be used:
 - A1. Foam Backer Rod Foam backer rod tightly packed into the opening as a permanent form. Packing material to be recessed from the top surface of floor or both surfaces of wall as required to accommodate the required thickness of putty.
 - A2. Mineral Wool Batt Insulation Min 4 pcf (64 kg/m3), tightly packed into the opening as a permanent form. Packing material to be recessed from the top surface of floor or both surfaces of wall as required to accommodate the required thickness of putty.
 - A3. Forming Material* Forming material to be foamed into the opening as a permanent form. Forming material to be recessed from the top surface of floor or both surfaces of wall as required to accommodate the required thickness of putty.

 HILTI CONSTRUCTION CHEMICALS, DIV OF HILTI INC CF812 or CF-AS CJP Foam Sealant
 - B. Fill, Void or Cavity Material* Putty Min 1 in. (25 mm) thickness of putty applied within the annulus, flush with top surface of floor or with both surfaces of wall.
 - HILTI CONSTRUCTION CHEMICALS, DIV OF HILTI INC CP 618 Firestop Putty Stick

*Bearing the UL Classification Mark





APPROVAL STAMPS:

2 3/21/22 ISSUED FOR PERMIT & PRICING

1 02.14.22 ISSUED FOR PERMIT

No. Date Description

SUBMISSIONS & REVISIONS

WNER

MAY REIGLER PROPERTIES
2201 WISCONSIN AVE NW
SUITE 200
WASHINGTON DC 20007

ARCHITECT



KEVIN & ASAKO SPERRY ARCHITECTURE
3318 N. Columbus Street
Arlington, VA 22207
T.312.636.3248 / 312.636.4252
www.kasa-arch.com

GENERAL CONTRACTOR

CIVIL ENGINEER

T: 970.879.1976

LANDMARK ENGINEERING
141 9TH STREET, PO BOX 774943
STEAMBOAT SPRINGS, CO 80477

STRUCTURAL FRAMING ENGINEER

KL&A ENGINEERS & BUILDERS

1717 WASHINGTON AVE.
GOLDEN, CO 80401

M.E.P. ENGINEERS

T: 303.384.9910

BOULDER ENGINEERING 1717 15TH STREET BOULDER, CO 80302 T: 303.444.6038

INTERIOR DESIGNER

JOHNSON NATHAN STROHE
1600 WYNKOOP ST., SUITE 100
DENVER, CO 80202

PROJECT LOCATION

T: 303.892.7062

STEAMBOAT BASECAMP PARTIAL RENOVATION & TENANT FIT-OUT

1901 CURVE PLAZA STEAMBOAT SPRINGS, CO 80487 DRAWING TITLE

PLUMBING DETAILS & SCHEDULES



DATE:
02/14/22
DRAWN BY:
CHECKED BY:
PROJECT NO:

20129

P4.11

COPYRIGHT 2019

From: Gaby Riegler <gaby@mayriegler.com>
Sent: Wednesday, September 7, 2022 2:08 PM

To: Matt Disney; Jason Bizzigotti

Cc:Emmett LaCombeSubject:Gas Main RFI

Follow Up Flag: Follow up Flag Status: Completed

6. A question came up in the field regarding the gas main location and RCRBD was only able to find typical details on Sheet P4.11 experiencing difficulty finding location on plans. Please help by way of sheet numbers and details of how to find the gas main location and how the main is regulated, enters the building and certain fire-resistive structures are protected as we don't find any penetration details through the masonry or isolation joint between buildings and wonder how this flexibility is maintained

Gaby Riegler

(C) 202-373-8309 gaby@mayriegler.com

