



THIS PLAN SHALL BE KEPT ON SITE AT ALL TIMES AND UPDATED TO REFLECT ANY CHANGES.

THE SITE, AND PROPERLY DISPOSED. MATERIALS SHOULD NOT ENTER STATE WATERS.

CONTRACTOR IS RESPONSIBLE FOR INSTALLING AND MAINTAINING TEMPORARY EROSION AND SEDIMENT CONTROL DURING CONSTRUCTION AND ESTABLISHING ANY REQUIRED PERMANENT BEST MANAGEMENT

4. CONTRACTOR IS RESPONSIBLE FOR COMPLYING WITH ALL LOCAL, STATE, AND FEDERAL LAWS. IN ADDITION CONTRACTOR MUST OBTAIN REQUIRED PERMITS.

5. CLEARING OR GRADING SHALL NOT BEGIN UNTIL ALL SEDIMENT CONTROL DEVICES HAVE BEEN INSTALLED.

6. THE CONTRACTOR SHALL PROMPTLY REMOVE ALL SEDIMENT, MUD, AND CONSTRUCTION DEBRIS THAT MAY ACCUMULATE IN THE RIGHT OF WAY, PRIVATE PROPERTY, OR WATER WAYS AS A RESULT OF THE CONSTRUCTION

7. ALL INGRESS, EGRESS POINTS AND VEHICLE ACCESS POINTS ONTO DISTURBED SITE MUST BE STABILIZED WITH A VEHICLE TRACKING CONTROL PAD. ACCESS SHALL ONLY BE VIA APPROVED LOCATIONS AS SHOWN ON APPROVED

8. SOIL STABILIZATION MEASURES SHALL BE IN PLACE AND AREAS ARE TO BE REVEGETATED:(1) FOR STOCKPILES, IF INACTIVE FOR MORE THAN 30 DAYS (2) FOR AREAS OF LAND DISTURBANCE WITHIN ONE GROWING SEASON.

9. INLET PROTECTION SHALL BE INSTALLED IN CONJUNCTION WITH STORM DRAIN INLETS WHERE DRAINAGE AREA IS NOT VEGETATED.

10. BMPS SHALL BE USED, MODIFIED, AND MAINTAINED WHENEVER NECESSARY TO REFLECT CURRENT CONDITIONS. BMPS SHALL BE INSPECTED WEEKLY AND AFTER EVERY PRECIPITATION EVENT. ACCUMULATED SEDIMENT SHALL BE REMOVED FROM BMPS WHEN THE SEDIMENT LEVEL REACHES ½ THE HEIGHT OF THE BMP.

11. EMERGENCY ACCESS MUST BE KEPT OBSTACLE FREE AND PASSABLE AT ALL TIMES.

12. FOR ANY WORK TO BE DONE IN THE RIGHT OF WAY, COORDINATE WITH THE CITY CONSTRUCTION SITE MANAGER REGARDING SPECIAL PERMITTING.


13. WHERE REQUIRED AS PART OF THE ROW PERMIT OR WHERE SITE WORK AFFECTS THE PEDESTRIAN OR VEHICLE TRAVEL WAY, TRAFFIC CONTROL SHALL BE INSTALLED. ALL TRAFFIC CONTROL SHALL BE IN ACCORDANCE WITH THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES, LATEST EDITION.

14. SIDEWALKS ADJACENT TO CONSTRUCTION SITES SHALL BE MAINTAINED, FOR PUBLIC USE, BY THE CONTRACTOR. IN AREAS WHERE CONSTRUCTION IS TAKING PLACE NEXT TO THE SIDEWALK AND OVERHEAD HAZARDS ARE POSSIBLE, SITE IS RESPONSIBLE FOR INSTALLING AND MAINTAINING SIDEWALK PROTECTION.


15. NO TRUCK DELIVERIES PRIOR TO 8:00 A.M., AND AFTER 5:00 P.M., MONDAY THROUGH FRIDAY

DISTURBED AREA ~ 123,000 SQUARE FEET (2.82 ACRES)

REVIEWED COMPLIANCE 01/12/2024







410 S. Lincoln Ave, Unit 15 P.O. Box 775966 Steamboat Springs, CO 80487 (970)-871-6772 www.fourpointsse.com


| | | _ | | _ | _ | | |
|-----------|---|------------------------|--|---|---|--|--|
| Z | | RS | | | | | |
| REVISIONS | CURB INLETS REPLACED WITH CURB 3/13/23 CUTS, INLET SCHEDULE, CHECK VALVE SPECS, EARTHWORK CALCS | 11/8/23 CSMP REVISIONS | | | | | |
| DATE | 9/13/23 | 11/8/23 | | | | | |


HORIZONTAL SCALE SCALE: 1" = 20' CONTOUR INTERVAL = 1 FT


DATE: 11-8-2023 JOB #: 1448-005 DRAWN BY: AP/DSC/AAC DESIGN BY: AP/DSC/AAC/WNM REVIEW BY: FPSE IF THIS DRAWING IS PRESENTED IN A FORMAT OTHER THAN 24" X 36", THE GRAPHIC SCALE SHOULD BE UTILIZED.

STORMWATER NAGEMENT PI


SHEET NO.








VEHICLE TRACKING CONTROL NOT TO SCALE





FILTRATION BAGS, SOCKS, & ROLLS FOR TEMPORARY INLET PROTECTION NOT TO SCALE




| PIPE DIAMETER, Do (INCHES) | DISCHARGE, Q (CFS) | APRON LENGTH, Lo (FT) | RIPRAP D50 DIAMETER MIN (INCHES) 4 6 | | |
|-------------------------------------|-----------------------|-----------------------------|---|--|--|
| 8 | 2.5 5 | 5 10 | | | |
| 112 | 5 | 10 | 4 | | |
| | 10 | 13 | 6 | | |
| 18 | 10 | 10 | 6 | | |
| | 20 | 16 | 9 | | |
| | 30 | 23 | 12 | | |
| | 40 | 26 | 16 | | |
| 24 | 30 | 16 | 9 | | |
| | 40 | 26 | 9 | | |
| | 50 | 26 | 12 | | |
| | 60 | 30 | 16 | | |

RIPRAP OUTLET PROTECTION NOT TO SCALE







CONCRETE WASHOUT DETAILS

NOT TO SCALE

REVIEWED FOR CODE COMPLIANCE 01/12/2024





| | 410 S. Lincoln Ave, Unit 15 P.O. Box 775966 Steamboat Springs, CO 80487 (970)-871-6772 www.fourpointsse.com | | | | | | | |
|-----------|---|------------------------|--|--|--|--|--|--|
| IN | | RS | | | | | | |
| REVISIONS | 9/13/23 CUTS, INLET SCHEDULE, CHECK VALVE SPECS, EARTHWORK CALCS | 11/8/23 CSMP REVISIONS | | | | | | |
| DATE | 9/13/23 | 11/8/23 | | | | | | |
| No. | - | 2 | | | | | | |

HOLIDAY INN EXPRESS & HOTE CONSTRUCTION PLANS INDIAN MEADOWS FIL. NO. 4 LOTS 1 AND 2 STEAMBOAT SPRINGS, CO 8048

DETAILS N.T.S

DATE: 11-8-2023

JOB #: 1448-005

DRAWN BY: AP/DSC/AAC

DESIGN BY: AP/DSC/AAC/WNM

REVIEW BY: FPSE

IF THIS DRAWING IS PRESENTED IN A FORMAT OTHER THAN 24" X 36", THE GRAPHIC SCALE SHOULD BE UTILIZED.

STORMWATER MANAGEMENT DETAILS

STO

SHEET NO.

C18