- 2. THE CONTRACTOR IS RESPONSIBLE FOR IMPLEMENTING AND MAINTAINING EROSION AND SEDIMENT CONTROL MEASURES AT ALL TIMES DURING CONSTRUCTION. THE STORMWATER MANAGEMENT PLANS MAY BE MODIFIED WITH APPROPRIATE APPROVALS FROM THE ENGINEER, AND MAY REQUIRE ADDITIONAL MEASURES AS FIELD CONDITIONS WARRANT.
- 3. A THOROUGH INSPECTION OF THE STORMWATER MANAGEMENT PLAN BEST MANAGEMENT PRACTICES (BMPS) SHALL BE PERFORMED EVERY FOURTEEN (14) CALENDAR DAYS AND AFTER ANY PRECIPITATION OR SNOWMELT EVENT. PERIODIC INSPECTIONS SHALL ALSO INCLUDE INSPECTING EQUIPMENT FOR LEAKS AND REVIEWING EQUIPMENT MAINTENANCE PRACTICE. ALL INSPECTIONS AND MAINTENANCE SHALL BE DOCUMENTED BY THE PROJECT EROSION CONTROL SUPERVISOR AND MADE AVAILABLE TO THE ENGINEER UPON REQUEST. ANY EROSION CONTROL BMP THAT HAS BEEN COMPROMISED OR HAS BEEN DISTURBED SHALL BE REPLACED OR RECONSTRUCTED. IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO HAVE ALL EROSION CONTROL BMPS IN PLACE AND EFFECTIVE PRIOR TO A STORM EVENT.
- 4. THE STORMWATER MANAGEMENT PLAN LOG BOOK SHALL BE UPDATED EVERY FOURTEEN (14) DAYS. THIS LOG SHALL REMAIN ON SITE AVAILABLE FOR REVIEW BY THE ENGINEER UPON REQUEST. MAINTENANCE ACTIVITIES TO CORRECT PROBLEMS NOTED DURING INSPECTIONS MUST BE DOCUMENTED AND KEPT IN THE STORMWATER MANAGEMENT PLAN LOG BOOK. THE STORMWATER MANAGEMENT PLAN MUST BE UPDATED TO REFLECT ALL CHANGES TO BMP'S AND PHASING AS THE CHANGES OCCUR.
- 5. ALL STREETS WITHIN AND IMMEDIATELY SURROUNDING A CONSTRUCTION SITE SHALL BE CLEANED OF DIRT AND DEBRIS ON A WEEKLY BASIS AND IMMEDIATELY FOLLOWING A SPILL OR TRACKING OF EARTH MATERIALS. STREETS SHALL BE CLEANED BY SCRAPING AND SWEEPING THE DIRT OFF THE ROADWAYS. SCRAPED OR SWEPT MATERIAL SHALL NOT BE DEPOSITED IN THE ROADSIDE DITCHES OR IN THE CREEK. DIRT TRACKED ONTO ROADWAYS AND OTHER PAVED SURFACES SHALL BE CLEANED UP BY THE END OF THE WORKDAY.
- 6. ALL CONSTRUCTION SITE OPERATORS SHALL CONTROL WASTE SUCH AS DISCARDED BUILDING MATERIALS, CONCRETE TRUCK WASHOUT, HAZARDOUS CHEMICALS (TO INCLUDE BUT NOT LIMITED TO HEAVY EQUIPMENT MAINTENANCE FLUIDS, MOTOR OIL, ANTIFREEZE AND VEHICLE FUEL), LITTER, AND SANITARY WASTE AT THE CONSTRUCTION SITE THAT MAY CAUSE ADVERSE IMPACTS TO STORMWATER QUALITY.
- 7. ALL POTENTIAL POLLUTION SOURCES ON-SITE SHALL BE IDENTIFIED AND CONTROL MEASURES INSTALLED AND PRACTICED TO MINIMIZE THE LIKELIHOOD OF A RELEASE.
- 8. ALL PORTABLE TOILET FACILITIES SHALL BE LOCATED AWAY FROM GUTTERS, INLETS DITCHES, DRAINAGEWAYS, RECEIVING WATERS AND AREAS SUSCEPTIBLE TO FLOODING OR DAMAGE BY CONSTRUCTION EQUIPMENT.
- 9. ALL PORTABLE TOILET FACILITIES SHALL BE SECURED IN PLACE BY STAKES INTO THE GROUND TO PREVENT TIPPING.
- 10. STOCKPILES INCLUDING LANDSCAPING MATERIALS, EARTH MATERIALS AND DIRT FROM GRADING OR EXCAVATION SHALL NOT BE LOCATED
- 11. ALL MATERIAL IMPORTED TO OR EXPORTED FROM THE SITE SHALL BE PROPERLY COVERED TO PREVENT THE LOSS OF MATERIAL DURING TRANSPORT. HAUL ROUTES MUST BE PRE-APPROVED BY THE CITY. NO MATERIAL SHALL BE TRANSPORTED TO ANOTHER SITE WITHOUT FIRST OBTAINING A GRADING PERMIT FROM THE CITY.
- 12. THE CONCRETE WASHOUT CONTAINMENT STRUCTURE SHALL CONTAIN ALL WASHOUT WATER. STORMWATER SHALL NOT CARRY WASTES FROM
- 13. THE CONCRETE WASHOUT CONTAINMENT STRUCTURE SHALL BE LOCATED A MINIMUM OF FIFTY (50) FEET HORIZONTAL FROM WATERS OF THE STATE. THE CONCRETE WASHOUT CONTAINMENT STRUCTURE SHALL BE SIGNED AS — "CONCRETE WASHOUT."

PERFORMANCE STANDARD NOTES:

- 1. TEMPORARY EROSION CONTROL FACILITIES AND/OR PERMANENT FACILITIES INTENDED TO CONTROL EROSION OF AN EARTH DISTURBANCE OPERATION SHALL BE INSTALLED BEFORE ANY EARTH DISTURBANCE OPERATIONS TAKE PLACE.
- 2. EARTH DISTURBANCES SHALL BE CONDUCTED IN SUCH A MANNER SO AS TO EFFECTIVELY REDUCE ACCELERATED SOIL EROSION AND RESULTING SEDIMENTATION.
- 3. PERSONS ENGAGED IN EARTH DISTURBANCES SHALL DESIGN, IMPLEMENT, AND MAINTAIN ACCEPTABLE SOIL EROSION AND SEDIMENTATION CONTROL MEASURES, IN CONFORMANCE WITH THE EROSION CONTROL TECHNICAL STANDARDS ADOPTED BY CDOT.
- 4. EARTH DISTURBANCES SHALL BE DESIGNED. CONSTRUCTED AND COMPLETED IN SUCH A MANNER SO THAT THE EXPOSED AREA OF ANY DISTURBED LAND SHALL BE LIMITED TO THE SHORTEST POSSIBLE PERIOD OF TIME.
- 5. SEDIMENT CAUSED BY ACCELERATED SOIL EROSION SHALL BE REMOVED FROM RUNOFF WATER BEFORE IT LEAVES THE SITE OF THE EARTH
- 6. ANY TEMPORARY OR PERMANENT FACILITY DESIGNED AND CONSTRUCTED FOR THE CONVEYANCE OF WATER AROUND. THROUGH, OR FROM THE EARTH DISTURBANCE AREA SHALL BE DESIGNED TO LIMIT THE WATER FLOW TO A NON-EROSIVE VELOCITY.
- 7. RECORDS OF SPILLS. LEAKS. OR OVERFLOWS THAT RESULT IN THE DISCHARGE OF POLLUTANTS MUST BE DOCUMENTED AND MAINTAINED. SOME SPILLS MAY NEED TO BE REPORTED TO THE DIVISION IMMEDIATELY: SPECIFICALLY, A RELEASE OF ANY CHEMICAL, OIL, PETROLEUM PRODUCT, SEWAGE, ETC., WHICH MAY ENTER WATERS OF THE STATE, MUST BE REPORTED. MORE GUIDANCE IS AVAILABLE ON THE WEB AT WWW.CDPHE.STATE.CO.US/EMP/SPILLSANDRELEASED.HTM. THE DIVISION'S TOLL FREE 24-HOUR ENVIRONMENTAL EMERGENCY SPILL REPORTING LINE IS 1.877.518.5608. IN ADDITION TO CONTACTING CDPHE, ALSO IMMEDIATELY CALL THE TOWN OF STEAMBOAT SPRINGS ENGINEERING DEPARTMENT AT 970-879-2060

BMP MAINTENANCE NOTES:

- 1. IT IS ANTICIPATED THAT THE BMPS IMPLEMENTED AT THE SITE WILL HAVE TO BE MODIFIED TO ADAPT TO CHANGING CONDITIONS OR TO ENSURE THAT POTENTIAL POLLUTANTS ARE BEING PROPERLY MANAGED AT THE SITE. WHEN BMPS ARE MODIFIED. THE SWMP MUST BE MODIFIED TO ACCURATELY REFLECT THE ACTUAL FIELD CONDITIONS.
- 2. THE OWNER/CONTRACTOR SHALL CONTINUOUSLY MAINTAIN ALL SEDIMENT CONTROL LOGS AND SILT FENCING SO THAT IT FUNCTIONS PROPERLY DURING CONSTRUCTION AND WORK SUSPENSIONS. ALL SEDIMENT CONTROL LOGS AND SILT FENCING SHALL BE REMOVED BY THE CONTRACTOR UPON SUBSTANTIAL PERMANENT STABILIZATION UNLESS OTHERWISE DIRECTED BY THE ENGINEER.
- 3. ALL INLET/OUTLET PROTECTIONS WILL BE CHECKED FOR MAINTENANCE AND FAILURE. SEDIMENT SHALL BE REMOVED AND PROPERLY DISPOSED OF ONCE IT HAS ACCUMULATED TO HALF THE DESIGN OF THE TRAP.
- 4. ALL SPILLS SHALL BE CLEANED UP IMMEDIATELY AFTER DISCOVERY, OR CONTAINED UNTIL APPROPRIATE CLEANUP METHODS CAN BE EMPLOYED. MANUFACTURE'S RECOMMENDED METHODS FOR SPILL CLEANUP SHALL BE FOLLOWED, ALONG WITH PROPER DISPOSAL METHODS.
- 5. EACH CONCRETE TRUCK OPERATOR SHALL BE AWARE OF THE DESIGNATED CONCRETE WASHOUT AREA.
- 6. THE CONTRACTOR SHALL CHECK THE CAPACITY FOR ALL CONCRETE WASHOUT AREAS. WASTE MATERIALS MUST BE REMOVED BY THE CONTRACTOR AND LEGALLY DISPOSED OF WHEN ACCUMULATIONS AMOUNT TO TWO-THRDS OF THE WET STORAGE CAPACITY OF THE STRUCTURE.
- 7. ALL CONCRETE WASHOUT AREAS SHALL BE CLEARLY MARKED. THE CONCRETE WASHOUT CONTAINMENT DETAIL WILL INCLUDE ORANGE PLASTIC CONSTRUCTION FENCING OR EQUIVALENT AROUND THE WASHOUT STRUCTURE AND A SIGN POSTED WITH THE WORDS "CONCRETE WASHOUT".
- 8. THE CONCRETE WASHOUT AREA SHALL BE REPAIRED AND/OR ENLARGED AS NECESSARY TO MAINTAIN CAPACITY FOR WASTED CONCRETE.
- 9. AT THE END OF CONSTRUCTION, ALL CONCRETE SHALL BE REMOVED FROM THE SITE AND LEGALLY DISPOSED OF AT AN APPROVED WASTE

STANDARD CONSTRUCTION SITE MANAGEMENT PLAN NOTES:

1. THIS PLAN SHALL BE KEPT ON SITE AT ALL TIMES AND UPDATED TO REFLECT ANY CHANGES.

- 2. CONCRETE WASTE AND WASHOUT WATER FROM MIXING TRUCKS SHALL BE CONTAINED ON SITE, REMOVED FROM THE SITE, AND PROPERLY DISPOSED. MATERIALS SHOULD NOT ENTER STATE WATERS.
- 3. CONTRACTOR IS RESPONSIBLE FOR INSTALLING AND MAINTAINING TEMPORARY EROSION AND SEDIMENT CONTROL DURING CONSTRUCTION AND ESTABLISHING ANY REQUIRED PERMANENT BEST MANAGEMENT PRACTICES (BMPS).
- 4. CONTRACTOR IS RESPONSIBLE FOR COMPLYING WITH ALL LOCAL, STATE, AND FEDERAL LAWS. IN ADDITION CONTRACTOR MUST OBTAIN
- 5. CLEARING OR GRADING SHALL NOT BEGIN UNTIL ALL SEDIMENT CONTROL DEVICES HAVE BEEN INSTALLED.
- 6. THE CONTRACTOR SHALL PROMPTLY REMOVE ALL SEDIMENT, MUD, AND CONSTRUCTION DEBRIS THAT MAY ACCUMULATE IN THE RIGHT OF WAY, PRIVATE PROPERTY, OR WATER WAYS AS A RESULT OF THE CONSTRUCTION ACTIVITIES.
- 7. ALL INGRESS, EGRESS POINTS AND VEHICLE ACCESS POINTS ONTO DISTURBED SITE MUST BE STABILIZED WITH A VEHICLE TRACKING CONTROL PAD. ACCESS SHALL ONLY BE VIA APPROVED LOCATIONS AS SHOWN ON APPROVED CSMP.
- 8. SOIL STABILIZATION MEASURES SHALL BE IN PLACE AND AREAS ARE TO BE REVEGETATED: (1) FOR STOCKPILES, IF INACTIVE FOR MORE THAN 30 DAYS (2) FOR AREAS OF LAND DISTURBANCE WITHIN ONE GROWING SEASON.
- 9. INLET PROTECTION SHALL BE INSTALLED IN CONJUNCTION WITH STORM DRAIN INLETS WHERE DRAINAGE AREA IS NOT VEGETATED.
- 10. BMPS SHALL BE USED, MODIFIED, AND MAINTAINED WHENEVER NECESSARY TO REFLECT CURRENT CONDITIONS. BMPS SHALL BE INSPECTED WEEKLY AND AFTER EVERY PRECIPITATION EVENT. ACCUMULATED SEDIMENT SHALL BE REMOVED FROM BMPS WHEN THE SEDIMENT LEVEL REACHES 1/2 THE HEIGHT OF THE BMP.
- 11. EMERGENCY ACCESS MUST BE KEPT OBSTACLE FREE AND PASSABLE AT ALL TIMES.
- 12. FOR ANY WORK TO BE DONE IN THE RIGHT OF WAY, COORDINATE WITH THE CITY CONSTRUCTION SITE MANAGER REGARDING SPECIAL PERMITTING. NO WORK SHALL BE CONDUCTED IN THE ROW BETWEEN NOVEMBER 1 AND APRIL 1 WITHOUT PRIOR APPROVAL FROM THE DIRECTOR OF PUBLIC WORKS.
- 13. WHERE REQUIRED AS PART OF THE ROW PERMIT OR WHERE SITE WORK AFFECTS THE PEDESTRIAN OR VEHICLE TRAVEL WAY, TRAFFIC CONTROL SHALL BE INSTALLED. ALL TRAFFIC CONTROL SHALL BE IN ACCORDANCE WITH THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES, LATEST EDITION.
- 14. SIDEWALKS ADJACENT TO CONSTRUCTION SITES SHALL BE MAINTAINED, FOR PUBLIC USE, BY THE CONTRACTOR. IN AREAS WHERE CONSTRUCTION IS TAKING PLACE NEXT TO THE SIDEWALK AND OVERHEAD HAZARDS ARE POSSIBLE, CONTRACTOR IS RESPONSIBLE FOR INSTALLING AND MAINTAINING SIDEWALK PROTECTION.

STANDARD EROSION AND SEDIMENT CONTROL NOTES

- 1. THE CONTRACTOR MUST NOTIFY THE CITY OF STEAMBOAT SPRINGS AT LEAST THREE DAYS PRIOR TO STARTING CONSTRUCTION.
- 2. ALL GRADING, EROSION, AND SEDIMENT CONTROL MUST CONFORM TO APPROVED PLANS. REVISIONS TO DISTURBANCE AREAS, SLOPES, AND/OR EROSION AND SEDIMENT CONTROL MEASURES ARE NOT PERMITTED WITHOUT PRIOR APPROVAL FROM THE CITY OF STEAMBOAT
- 3. THE CONTRACTOR IS RESPONSIBLE FOR OBTAINING A PERMIT FOR STORMWATER DISCHARGES ASSOCIATED WITH CONSTRUCTION ACTIVITY FROM THE COLORADO DEPARTMENT OF PUBLIC HEALTH AND ENVIRONMENT, AT LEAST 10 DAYS PRIOR THE START OF CONSTRUCTION ACTIVITIES FOR LAND DISTURBANCE AREAS OF ONE ACRE OR GREATER. THE PERMIT MUST BE KEPT CURRENT THROUGHOUT THE CONSTRUCTION DURATION. STATE STORMWATER PERMIT APPLICATIONS ARE AVAILABLE AT THIS ADDRESS: HTTP://WWW.CDPHE.STATE.CO.US/WQ/PERMITSUNIT/WQCDPMT.HTML
- EROSION CONTROL BEST MANAGEMENT PRACTICES (BMPS) MUST BE INSTALLED PRIOR TO GRADING ACTIVITIES, TO THE MAXIMUM EXTENT PRACTICABLE. ANY PROJECT THAT REQUIRES A STATE STORMWATER DISCHARGE PERMIT REQUIRES PHASING. PHASED EROSION CONTROL PLANS MUST BE PREPARED BY THE CONTRACTOR.
- 5. ALL TEMPORARY AND PERMANENT SOIL EROSION AND SEDIMENT CONTROL PRACTICES MUST BE MAINTAINED AND REPAIRED AS NEEDED TO ASSURE CONTINUED PERFORMANCE OF THEIR INTENDED FUNCTION. FOR EXAMPLE, EROSION CONTROL BLANKETS, SEDIMENT CONTROL LOGS. OR SILT FENCES WILL REQUIRE REPLACEMENT WHEN THE BMP FAILS. SEDIMENT TRAPS AND BASINS WILL REQUIRE SEDIMENT REMOVAL ACCORDING TO CDPHE GUIDELINES.
- 6. ALL TOPSOIL, WHERE PHYSICALLY PRACTICABLE, MUST BE SALVAGED AND NO TOPSOIL SHALL BE REMOVED FROM THE SITE EXCEPT AS SET FORTH IN THE APPROVED PLANS. TOPSOIL AND OVERBURDEN MUST BE SEGREGATED AND STOCKPILED SEPARATELY. TOPSOIL AND OVERBURDEN MUST BE REDISTRIBUTED WITHIN THE GRADED AREA AFTER ROUGH GRADING TO PROVIDE A SUITABLE BASE FOR AREAS THAT MUST BE SEEDED AND PLANTED. RUNOFF FROM THE STOCKPILED AREA MUST BE CONTROLLED TO PREVENT EROSION AND SEDIMENTATION OF RECEIVING WATERS. TOPSOIL IS TO BE AMENDED WITH COMPOST TO PROMOTE SEED GROWTH.
- 7. THE LANDOWNER AND/OR CONTRACTOR MUST IMMEDIATELY TAKE ALL NECESSARY STEPS TO CONTROL SEDIMENT DISCHARGE.
- 8. THE LANDOWNER AND/OR CONTRACTOR IS RESPONSIBLE FOR CLEAN UP AND REMOVAL OF ALL SEDIMENT AND DEBRIS FROM ALL DRAINAGE INFRASTRUCTURE AND OTHER PUBLIC FACILITIES.
- 9. THE LANDOWNER AND/OR CONTRACTOR MUST TAKE REASONABLE PRECAUTIONS TO ENSURE THAT VEHICLES DO NOT TRACK OR SPILL EARTH MATERIALS ON TO STREETS/ROADS AND MUST IMMEDIATELY REMOVE SUCH MATERIALS IF THIS OCCURS.
- 10. THE CONTRACTOR IS RESPONSIBLE FOR CONTROLLING *LITTER SUCH AS DISCARDED BUILDING MATERIALS. CONCRETE TRUCK WASHOUT. CHEMICALS, AND SANITARY WASTE, AS APPLICABLE. IN ADDITION, SPILL PREVENTION AND CONTAINMENT BMPS FOR CONSTRUCTION MATERIALS, WASTE, AND FUEL MUST BE PROVIDED, AS APPLICABLE, LOCATIONS OF STOCKPILES, CONCRETE WASHOUT AREAS, AND TRASH RECEPTACLES MUST BE CLEARLY SHOWN ON THE PLANS. *LITTERING IS DEFINED AND ENFORCED BY COLORADO REVISED STATUES, SECTION 18-4-511.
- 11. THE STORM SEWER LINES WILL BE CLEANED BY CONTRACTOR UPON COMPLETION OF THE PROJECT.
- 12. SEEDING AND MULCHING SHALL BE COMPLETED WITHIN 30 DAYS OF INITIAL EXPOSURE OR 7 DAYS AFTER GRADING IS SUBSTANTIALLY COMPLETED IN A GIVEN AREA. THIS MAY REQUIRE MULTIPLE MOBILIZATIONS FOR SEEDING AND MULCHING.
- 13. TEMPORARY VEGETATIVE COVER CONSISTING OF ANNUAL RYE GRASS MUST BE HYDRO-SEEDED AT 20 POUNDS PURE LIVE SEED PER ACRE. MULCH CONSISTING OF GRASS HAY, APPLIED AT A RATE OF ONE TON PER ACRE AND CRIMPED MUST BE USED TO STABILIZE THE EXPOSED SURFACE.
- 14. MULCH CONSISTING OF GRASS HAY, APPLIED AT A RATE OF ONE TON PER ACRE AND CRIMPED MUST BE USED TO STABILIZE THE EXPOSED SURFACE. SEE EROSION CONTROL PLAN FOR LOCATIONS OF EROSION CONTROL BLANKETS.
- 15. FUGITIVE DUST EMISSIONS RESULTING FROM GRADING ACTIVITIES AND/OR WIND SHALL BE CONTROLLED USING THE BEST AVAILABLE CONTROL TECHNOLOGY. AS DEFINED BY THE COLORADO DEPARTMENT OF PUBLIC HEALTH AND ENVIRONMENT. AT THE TIME OF GRADING. DURING GRADING, APPLYING A COMBINATION OF WATER. TACKIFIER AND SILT FENCE TO BREAK UP WIND SURFACE VELOCITIES MAY CONTROL DUST. IF WIND SPEEDS EXCEED THE ABILITY OF BMPS TO CONTROL FUGITIVE DUST, GRADING ACTIVITIES MUST CEASE. THE CONTRACTOR SHALL OBTAIN A PERMIT FROM THE CDPHE AIR POLLUTION CONTROL DIVISION IF REQUIRED.
- 16. ALL DISTURBED FILL SLOPES GREATER THAN OR EQUAL TO 3:1, FLOWLINES OF SWALES, GUTTER DOWNSPOUTS, OR ADDITIONAL AREAS AT THE DISCRETION OF COUNTY STAFF, SHALL BE PROTECTED WITH AN EROSION BLANKET. SEE EROSION CONTROL PLANS FOR ADDITIONAL LOCATIONS OF EROSION CONTROL BLANKETS.
- 17. THE CITY OF STEAMBOAT SPRINGS, OR ITS AUTHORIZED REPRESENTATIVE, MAY MODIFY THE EROSION AND SEDIMENT CONTROL PLAN AS FIELD CONDITIONS WARRANT.
- 18. THE CONTRACTOR IS RESPONSIBLE FOR PREPARING AND SUBMITTING A TEMPORARY DEWATERING PLAN IF NEEDED TO THE CITY OF STEAMBOAT SPRINGS FOR REVIEW AND APPROVAL 10 DAYS PRIOR TO INITIATING CONSTRUCTION.
- 19. BMP MAINTENANCE AND REPLACEMENT MAY REQUIRE PERIODIC WORK. THIS IS TO OCCUR PER CDPHE REQUIREMENTS IMMEDIATELY, AND AT SPECIFIC POINTS OF SEDIMENT ACCUMULATION, PHASING, OR DAILY ACTIVITIES.

SITE DESCRIPTION	
CONSTRUCTION ACTIVITY	THERE ARE SEVEN MULTI-FAMILY/CONDO BUILDINGS PROPOSED ON THE PROPERTY AS WELL AS ASSOCIATED DRIVES, SIDEWALK, SANITARY SEWER, WATER, STORM SEWER, DRY UTILITIES, LANDSCAPING, AND A POOL AND ASSOCIATED BUILDING.
DISTURBANCE AREA	DISTURBANCE AREA = APPROX. 3.5 ACRES
RUNOFF COEFFICIENTS	Q5 = 22.7 Q100 = 120.6
EXISTING VEGETATION	MAJORITY OF COVER IS GRAVEL AND NATIVE GRASS.
SOIL CONDITION	GENERALLY, SURFACE SOIL CONDITIONS CONSIST OF ROUTT LOAM WHICH IS POORLY DRAINED. THE SOIL IS CLASSIFIED AS HYDROLOGIC SOIL GROUP C.
PROPOSED LANDSCAPE AREA	1.85 ACRES
POTENTIAL POLLUTION SOURCES	SEDIMENT, ASPHALT PAVEMENT, VEHICLE REFUELING, LEAKING VEHICLES, OFF-SITE VEHICLE TRACKING, CONCRETE
LOCATION OF NON-STORMWATER DISCHARGE	THE CONTRACTOR WILL DESIGNATE A CONFINED, CONCRETE WASH-OUT AREA ON SITE.
NAME AND LOCATION OF RECEIVING WATERS	STORMWATER FOLLOWS EXISTING DITCHES AND STORM SEWER TO THE YAMPA RIVER LOCATED SOUTHWEST OF THE SITE.
OVERALL SCOPE / PROJ	JECT CHARACTERISTICS
INDUSTRIAL ACTIVITIES	NONE KNOWN
FINAL SITE DISPOSITION	THE SITE WILL BE RETURNED TO ORIGINAL CONDITIONS OR BETTER. TREES WILL BE REMOVED THAT CONFLICT WITH PROPOSED ROADWAY & DRAINAGE FACILITIES. DISTURBED SLOPES WILL RECEIVE LANDSCAPING TREATMENT (NATIVE GRASS, WOOD MULCH, PLANTINGS, ETC.)
EROSION CONTROL MEASURES	STRAW WATTLES OR SILT FENCE WILL BE AT THE TOE OF FILL SLOPES TO MINIMIZE SEDIMENT TRANSPORT. INLET AND OUTLET PROTECTION WILL BE PROVIDED AT ALL CULVERTS AND STORM SEWER. GRAVEL FILTER BAGS WILL BE PLACED WITHIN SWALES. A CONCRETE WASH-OUT AREA WILL BE PROVIDED. A VEHICLE TRACKING PAD WILL BE PROVIDED TO REDUCE TRACKING MUD ONTO THE EXISTING ASPHALT.
OFFSITE FLOWS	OFFSITE FLOWS ENTERING THE PROJECT AREA HAVE A 100-YEAR FLOW OF 114.1 CFS. STORM SEWER UNDER MOUNT WERNER ROAD WILL CONVEY OFFSITE FLOWS SOUTH.

- INSTALL EROSION CONTROL MEASURES
- EARTHWORK/GRADING
- 3. UTILITY CONSTRUCTION
- 4. FINE GRADING
- BEST MANAGEMENT PRACTICES (BMP's)

STORM WATER QUALITY BEST MANAGEMENT PRACTICES SHALL BE IMPLEMENTED TO MINIMIZE SOIL EROSION, SEDIMENTATION, INCREASED POLLUTION LOADS AND CHANGED WATER FLOW CHARACTERISTICS RESULTING FROM LAND DISTURBING ACTIVITY TO THE MAXIMUM EXTENT PRACTICAL, AS TO MINIMIZE POLLUTION OF RECEIVING WATERS.

MATERIALS | MATERIALS EXPECTED TO BE PRESENT ARE AS FOLLOWS: PETROLEUM PRODUCTS & CONCRETE. NO CHEMICALS

5. CONCRETE PAVING

6. ASPHALT PAVING

7. FINAL STABILIZATION

OR FUELS ARE TO BE STORED ON SITE. THE FOLLOWING MATERIAL MANAGEMENT PRACTICES SHALL BE USED TO
REDUCE THE RISK OF SPILLS OR OTHER ACCIDENTAL EXPOSURE OF MATERIALS AND SUBSTANCES TO STORM
WATER RUNOFF.
• PRODUCTS WILL BE KEPT IN ORIGINAL CONTAINERS WITH ORIGINAL MANUFACTURER LABEL.
•ALL OF THE PRODUCT WILL BE USED UP BEFORE DISPOSING OF THE CONTAINER.
•ALL ONSITE VEHICLES WILL BE MONITORED FOR LEAKS AND RECEIVE REGULAR PREVENTATIVE MAINTENANCE.
• CONCRETE TRUCKS WILL BE ALLOWED MINIMAL WASHING ONLY IN DESIGNATED WASHOUT AREA.
•THE SWMP ADMINISTRATOR SHALL BE NOTIFIED OF ANY SPILLS. CONTAINMENT OF THE SPILL MUST OCCUR
IMMEDIATELY. IN THE EVENT OF A SPILL THE FOLLOWING AGENCIES MUST BE CONTACTED:

COLORADO DEPARTMENT OF PUBLIC HEALTH AND ENVIRONMENT 303-692-3500

CITY OF STEAMBOAT SPRINGS PUBLIC WORKS DEPARTMENT - 970-871-8207

WASTE MATERIALS WILL BE COLLECTED AND STORED IN A SECURELY LIDDED METAL DUMPSTER. ALL TRASH AND CONSTRUCTION DEBRIS FROM THE SITE WILL BE DEPOSITED IN A DUMPSTER. ALL PERSONNEL WILL BE INSTRUCTED REGARDING THE CORRECT PROCEDURE FOR WASTE DISPOSAL. ALL SANITARY WASTE WILL BE COLLECTED FROM PORTABLE UNITS A MINUMUM OF THREE TIMES PER WEEK. THE PAVED STREET ADJACENT TO THE SITE SHALL BE

SWEPT TO REMOVE ANY EXCESS MUD, DIRT OR ROCK TRACKED FROM THE SITE.

1. PERFORM MAINTENANCE ON ITEMS OR AREAS IDENTIFIED IN THE INSPECTION REPORT

INSPECTION PERFORM EVERY 14 DAYS, AND FOLLOWING A STORM EVENT

DETERMINED TO BE ACCEPTABLE.

INSPECTIONS:

2. COMPLETE AN INSPECTION REPORT FOR EACH INSPECTION PERFORMED MAINTENANCE

3. KEEP INSPECTION REPORTS ON SITE:

IMMEDIATELY. 2. PERFORM MAINTENANCE AS INDICATED IN THE URBAN DRAINAGE & FLOOD CONTROL DISTRICT, URBAN STORM DRAINAGE DRITERIA MANUAL, VOL 3, PER MANUFACTURER'S SPECIFICATIONS OR OTHER SOURCES

AN EFFICIENT RECORD-KEEPING SYSTEM IS A HELPFUL TOOL IN MANAGING INSPECTION AND MAINTENANCE REPORTS. IT IS RECOMMENDED THAT A LOGBOOK BE MAINTAINED FOR INSPECTION REPORTS, MAINTENANCE RECORDS. SPILL RESPONSE, WEATHER CONDITIONS, TRAINING CORRESPONDENCE, ETC.

COMPLIANCE 04/01/2025

ESQUIAR

STEAMBOA

ASTRID TRAIL LANE

- X X H

THI 2410 S

PREPARED UNDER THE DIRECT SUPERVISION OF

FOR AND ON BEHALF OF BASELINE CORPORATION

SURVEY DATE

CO20235

INITIAL SUBMITTAL 2/29/202 DRAWING SIZE 24" X 36"

LANDMARK, INC 06/03/22

STORM WATER MANAGEMENT PLA **SHEET** 26 **OF** 64

C26


SURVEY FIRM

DRAWING NAME


JOB NO.



CO20235 Astrid—Edgemont Ph2\Drawings\Construction Documents\20235 FIRE APPARATUS ACCESS PLAN—CD.dwg, 5/15/2024 2:39:44 PM, Steve Batchelder




DRAWING NAME
STORMWATER POND & OUTLET DETAILS PONDS A C36





\CO20235 Astrid—Edgemont Ph2\Drawings\Construction Documents\20235 Pond & Outlets details dwg 5/15/2024 2:46 PM Steve Batchelder

0:\C020235 Astrid-Edgemont Ph2\Drawings\Construction Documents\20235 P&P-WATER PLAN-CD.dwg, 5/15/2024 2:50:04 PM, Steve Batchelder


0:\C020235 Astrid-Edgemont Ph2\Drawings\Construction Documents\20235 P&P-WATER PLAN-CD.dwg, 5/15/2024 2:50:26 PM, Steve Batchelder








0:\C020235 Astrid-Edgemont Ph2\Drawings\Construction Documents\20235 CROSS SECTIONS-CD.dwg, 5/15/2024 2:52:40 PM, Steve Batchelder



C47

0:\C020235 Astrid-Edgemont Ph2\Drawings\Construction Documents\20235 CROSS SECTIONS-CD.dwg, 5/15/2024 2:52:46 PM, Steve Batchelder


C48





NOTE: DRY UTILITIES NOT SHOWN IN CROSS SECTIONS FOR CLARITY. RE: UTILITY PLANS


STEAMBOAT ESQUIAR LP
SPRINGS THE ASTRID 2410 SKI TRAIL LANE CROSS SECTIONS VII

C49










Issued by the Project Development Branch: July 31, 2019

Project Sheet Number:





EXPANSION JOINT

SEALANT AND JOINT NOTES: 1. SEALANT IS REQUIRED ON ALL JOINTS WITHIN THE ROADWAY & DRIVEWAY. SEALANT IS ONLY REQUIRED IN EXPANSION JOINTS ON SIDEWALK, CURB, AND APRONS (SPLASH CURBS). WHERE REQUIRED, SEALANT IS APPLIED TO ALL EXPOSED HORIZONTAL AND VERTICAL SURFACES.

2. CONTRACTOR TO DEVELOP JOINT LAYOUT PLAN AND PROVIDE TO ENGINEER FOR REVIEW.









CONDUIT NOTES:

- 1. CONDUIT TO BE INSTALLED VIA TRENCHING
- 2. LOW FRICTION, POLYETHYLENE JACKETED POLYETHYLENE PULL ROPE WITH 1800 PSI TENSILE STRENGTH SHALL BE INSTALLED IN EACH
- 3. THE MAXIMUM ALLOWED DIRECTION CHANGE BETWEEN PULL BOXES IS 180 DEGREES.
- 4. MINIMUM BENDING RADIUS SHALL BE 3 FEET.
- 5. SURFACE MATERIALS SHALL BE RESTORED TO EXISTING CONDITIONS. 6. THE CONDUITS SHALL HAVE A MINIMUM HORIZONTAL SEPARATION OF
- 2 FEET FROM EXISTING UTILITIES & RIGHT-OF-WAY. 7. REFER TO UTILITY PLAN FOR MORE DETAILS.

COMPLIANC





ESQUIAR


ASTRID TRAIL LAN


THE 2410 SKI SITE D


STEAMBOA


PREPARED UNDER THE DIRECT SUPERVISION OF 34952


INITIAL SUBMITTAL 2/29/202 DRAWING SIZE 24" X 36" SURVEY FIRM SURVEY DATE LANDMARK, INC 06/03/22 JOB NO. CO20235 DRAWING NAME SITE DETAILS I **SHEET** 50 **OF** 64















Issued by the Project Development Branch: July 31, 2019

Project Sheet Number:


ESQUIAR ASTRID TRAIL LANE STEAMBOAT THE 2410 SKI SITE D PREPARED UNDER THE DIRECT SUPERVISION OF 34952 NITIAL SUBMITTAL 2/29/202PRAWING SIZE 24" X 36" URVEY FIRM SURVEY DATE LANDMARK, INC 06/03/22 JOB NO. CO20235 DRAWING NAME SITE DETAILS II **SHEET** 51 **OF** 64



SLOTTED DRAIN BACKFILL STANDARD DETAIL







COMPLIANCE

ESQUIAR

ASTRID TRAIL LAN

THE 410 SKI SIE D

INITIAL SUBMITTAL 2/29/202

PRAWING SIZE 24" X 36"

LANDMARK, INC 06/03/22

SHEET 52 **OF** 64


SURVEY DATE


URVEY FIRM


SITE DETAILS III

JOB NO. DRAWING NAME

ADS STANDARD TRENCH DETAIL








REQUIRED RESTRAINT LENGTH (FT)

MAIN SIZE (INCHES)

	1000				
FITTING TYPE	4"	6"	8"	10"	12"
90° BEND, BRANCH OF TEE OR DEAD END	30'	45'	60'	73'	86'
45° BEND	18'	18'	18'	21'	25'
22 1/2° BEND	18'	18'	18'	18'	18'
11 1/4° BEND	18'	18'	18'	18'	18'

NOTE: THRUST BLOCKS ARE REQUIRED IN ADDITION TO JOINT RESTRAINT.



BOND BREAKER-


MATERIAL

UNDISTURBED SOIL

DATE: 2/2003

P.O. Box 880339 3310 Clear Water Trail Steamboat Springs, CO 80488 (970) 879-2424 fax (970) 879-8169 PIPE RESTRAINT DETAIL DATE: 2/2003 DRAWN BY: RBS

SCALE: NONE SHEET: 3



(IN SQUARE FEET) (AREA = W X D)CROSS SECTION MAIN SIZE (INCHES) BEARING SURFACE FITTING TYPE | <6" | 8" | 10" | 12" 45° OR LESS BEND $D = 1 \frac{1}{2} PIPE DIAMETERS$ 90° BEND

> NOTE: THRUST BLOCKS ARE REQUIRED IN ADDITION TO JOINT RESTRAINT.


TEE OR PLUG

MINIMUM BEARING SURFACE AREA

- 1. THRUST BLOCKS ARE REQUIRED IN ADDITION TO JOINT RESTRAINTS.
- 2. ALL THRUST BLOCKS TO BE SUITABLY FORMED. EARTH EXCAVATED FORMS WILL NOT BE ACCEPTED.
- 3. WRAP FITTINGS WITH POLYETHYLENE PRIOR TO POURING THRUST BLOCKS SO THAT CONCRETE DOES NOT COME IN CONTACT WITH JOINT BOLTS.
- 4. THRUST BLOCKS SHALL BE INSTALLED SO THAT ALL JOINTS ARE ACCESSIBLE.

REVIEWED FOR CODE COMPLIANCE 04/01/2025

2. Added Notes: 11/08 Changed Company Name 1/00 REVISION HISTORY:



P.O. Box 880339 3310 Clear Water Trail Steamboat Springs, CO 80488 (970) 879-2424 fax (970) 879-8169 THRUST BLOCK

DATE: 2/2003 DRAWN BY: RBS

SCALE: NONE SHEET: 4

ESQUIAR ASTRID I TRAIL LANE DETAILS I STEAMBOAT THE 2410 SKI FOR AND ON BEHALF OF BASELINE CORPORATION INITIAL SUBMITTAL 2/29/2024 DRAWING SIZE 24" X 36" SURVEY FIRM SURVEY DATE 06/03/22

JOB NO.


DRAWING NAME MWW DETAILS I

SHEET 53 **OF** 64

CO20235

TYPE A RESTRAINT 11-1/4° & 22-1/2° VERTICAL OVER-BENDS

	TABLE OF DIMENSIONS				
PIPE SIZE NOMINAL DIAMETER — INCH	VERTICAL BEND DEGREES	NO. OF CU. FT. OF CONC. BLOCKING	DIAMETER OF REBAR, "d" INCH	DEPTH OF RODS IN CONCRETE, "L" FT.	
4"	11-1/4*	5	5/8"	1.5	
4	22-1/2*	10	5/8"	2.0	
6"	11-1/4*	11	5/8"	2.0	
O	22-1/2*	22	5/8"	2.0	
8"	11-1/4*	20	5/8"	2.0	
0	22-1/2*	39	5/8"	2.0	
	11-1/4°	45	3/4"	2.0	
12"	22-1/2*	88	3/4"	3.0	
50 MSC (Car)	11-1/4*	79	3/4"	3.0	
16"	22-1/2*	156	3/4"	4.0	
•	11-1/4*	123	3/4"	3.5	
20"	22-1/2*	243	1"	4.0	
2 12	11-1/4*	177	3/4"	4.0	
24"	22-1/2*	350	1"	4.0	
70"	11-1/4*	277	1"	4.0	
30"	22-1/2*	546	1-1/4"	4.0	




TYPE B RESTRAINT 45° VERTICAL OVER-BENDS

	TABLE OF DIMENSIONS					
PIPE SIZE NOMINAL DIAMETER — INCH	VERTICAL BEND DEGREES	NO. OF CU. YD. OF CONC. BLOCKING	DIAMETER OF REBAR, "d" INCH	DEPTH OF RODS IN CONCRETE, "L" FT.		
4"	45°	0.7	5/8"	2.0		
6"	45°	1.5	5/8"	2.5		
8"	45°	2.7	5/8"	3.0		
12"	45°	6.1	3/4"	4.0		
16"	45°	10.9	3/4"	4.0		
20"	45°	17.1	1"	4.0		
24"	4 5°	24.6	1"	4.0		
30"	45*	38.4	1-1/4"	4.0		


NOTES:


- 1. THRUST BLOCKS ARE REQUIRED IN ADDITION TO JOINT RESTRAINT.
- 2. SPECIAL REQUIREMENTS:
- a. THRUST BLOCKS FOR PIPE SIZES OR CONFIGURATIONS NOT SHOWN REQUIRE SPECIAL
- b. BEARING AREAS, VOLUMES, AND SPECIAL THRUST BLOCKING DETAILS SHOWN ON DRAWINGS TAKE PRECEDENCE OVER THIS TYPICAL DETAIL. c. REINFORCING STEEL BARS TO BE EPOXY COATED, AT LEAST 15 MILS THICK. MINIMUM YIELD STRENGTH OF REBAR IS 60,000 PSI.
- d. RESTRAINT SIZING IS BASED UPON A MAXIMUM OPERATING PRESSURE OF 150 PSI, A TEST PRESSURE OF 200 PSI, AND A MINIMUM SOIL BEARING STRENGTH OF 2000 PSF. OPERATING PRESSURES IN EXCESS OF 150 PSI OR SOILS WITH LESS THAN 2000 PSF BEARING STRENGTH WILL REQUIRE SPECIAL DESIGN.
- FOR VERTICAL UNDER-BEND FOLLOW HORIZONTAL THRUST BLOCK DETAIL




SCALE: NONE

SHEET: 5







FOR COMPLIANCE 04/01/2025




ASTRID I TRAIL LANE DETAILS II





SHEET: 11





ASTRID I TRAIL LANE

THE 2410 SKI MWW D

FOR AND ON BEHALF OF BASELINE CORPORATION

CO20235







P.O. Box 880339 3310 Clear Water Trail

DRAWN BY: RF

SCALE: NONE

SHEET: 13





CAN BE INSTALLED IN A HORIZONTAL OR VERTICAL ORIENTATION FOR


2. AVOID LOCATING THE METER IN CLOSE QUARTERS. ALLOW SUFFICIENT SPACE TO PERMIT ACCESS FOR METER READING, TESTING AND

3. ALL PARTS AND PIPING SUPPLIED AND INSTALLED BY OWNER.

INSPECT AND INSTALL MTU AND WIRING.

4. AFTER PIPING AND METER INSTALLED, MOUNT WERNER WATER WILL

ULTRASONIC METERS.



3310 Clear Water Trail Steamboat Springs, CO 80488 (970) 879-2424 fax (970) 879-8169

> 3/4" - 1" METER VERTICAL SET INSTALLATION DETAIL DATE: 2/2018 DRAWN BY: RB

SCALE: NONE SHEET: 15

GENERAL NOTES: 1. THE METER (SUPPLIED BY MOUNT WERNER WATER, PAID FOR BY OWNER) CAN BE INSTALLED IN A HORIZONTAL OR VERTICAL ORIENTATION FOR ULTRASONIC METERS.

COPPER SERVICE LINE

PROVIDED BY OWNER

SHUT-OFF BALL VALVE

PROVIDED BY OWNER

PRESSURE

REDUCING VALVE -

WATER METER PROVIDED BY MOUNT


WERNER WATER, INSTALLED BY OWNER

PROVIDED BY OWNER

SPACE TO PERMIT ACCESS FOR METER READING, TESTING AND 3. ALL PARTS AND PIPING SUPPLIED AND INSTALLED BY OWNER.

2. AVOID LOCATING THE METER IN CLOSE QUARTERS. ALLOW SUFFICIENT

4. AFTER PIPING AND METER INSTALLED, MOUNT WERNER WATER WILL INSPECT AND INSTALL MTU AND WIRING.



DRAWN BY: RB

SCALE: NONE

SHEET: 16

DOWNSTREAM

BETWEEN 2 AND 4 FEET

P.O. Box 880339

DRAWN BY: RB

SCALE: NONE

SHEET: 14

3310 Clear Water Trail

Steamboat Springs, CO 80488 (970) 879-2424 fax (970) 879-8169 1 1/2" AND LARGER METER INSTALLATION DETAIL DATE: 2/2018


ESQUIAR ASTRID I TRAIL LANI DETAILS IV


STEAMBOAT THE / 2410 SKI MWW DE


FOR AND ON BEHALF OF BASELINE CORPORATION INITIAL SUBMITTAL 2/29/2024 DRAWING SIZE 24" X 36" SURVEY FIRM SURVEY DATE LANDMARK, INC 06/03/22 JOB NO. DRAWING NAME


DATE: 2/2018

MWW DETAILS IV **SHEET** 56 **OF** 64









ASTRID I TRAIL LANE DETAILS V

THE 2410 SKI MWW D

ROCK SOCK

— SF —

August 2013

INLET GRATE

IP-3. ROCK SOCK SUMP/AREA INLET PROTECTION

2. STRAW WATTLES/SEDIMENT CONTROL LOGS MAY BE USED IN PLACE OF ROCK SOCKS FOR INLETS IN PERVIOUS AREAS. INSTALL PER SEDIMENT CONTROL LOG DETAIL.

IP-4. SILT FENCE FOR SUMP INLET PROTECTION

2. POSTS SHALL BE PLACED AT EACH CORNER OF THE INLET AND AROUND THE EDGES

3. STRAW WATTLES/SEDIMENT CONTROL LOGS MAY BE USED IN PLACE OF SILT FENCE FOR INLETS IN PERVIOUS AREAS. INSTALL PER SEDIMENT CONTROL LOG DETAIL.

ROCK SOCK SUMP/AREA INLET PROTECTION INSTALLATION NOTES

1. SEE ROCK SOCK DESIGN DETAIL FOR INSTALLATION REQUIREMENTS.

SILT FENCE INLET PROTECTION INSTALLATION NOTES

AT A MAXIMUM SPACING OF 3 FEET.

1. SEE SILT FENCE DESIGN DETAIL FOR INSTALLATION REQUIREMENTS.

Urban Drainage and Flood Control District

Urban Storm Drainage Criteria Manual Volume 3

INLET PROTECTION

SEE ROCK SOCK DETAIL

SILT FENCE (SEE SILT

FENCE DESIGN DETAIL)

FOR JOINTING

8 X 8 MIN.

COMPACTED BERM AROUND

UNDISTURBED OR

CWA INSTALLATION NOTES

1. SEE PLAN VIEW FOR:

LEAST 3' DEEP.

Stockpile Management (SP)

November 2010

-CWA INSTALLATION LOCATION.

COMPACTED SOIL

CONCRETE WASHOUT AREA PLAN

8 X 8 MIN.

SECTION A

CWA-1. CONCRETE WASHOUT AREA

2. DO NOT LOCATE AN UNLINED CWA WITHIN 400' OF ANY NATURAL DRAINAGE PATHWAY OR

SITE CONSTRAINTS MAKE THIS INFEASIBLE, OR IF HIGHLY PERMEABLE SOILS EXIST ON SITE, THE CWA MUST BE INSTALLED WITH AN IMPERMEABLE LINER (16 MIL MIN. THICKNESS) OR

SURFACE STORAGE ALTERNATIVES USING PREFABRICATED CONCRETE WASHOUT DEVICES OR A LINED ABOVE GROUND STORAGE ARE SHOULD BE USED.

4. CWA SHALL INCLUDE A FLAT SUBSURFACE PIT THAT IS AT LEAST 8' BY 8' SLOPES LEADING OUT OF THE SUBSURFACE PIT SHALL BE 3:1 OR FLATTER. THE PIT SHALL BE AT

5. BERM SURROUNDING SIDES AND BACK OF THE CWA SHALL HAVE MINIMUM HEIGHT OF 1'.

7. SIGNS SHALL BE PLACED AT THE CONSTRUCTION ENTRANCE, AT THE CWA, AND ELSEWHERE AS NECESSARY TO CLEARLY INDICATE THE LOCATION OF THE CWA TO OPERATORS OF CONCRETE TRUCKS AND PUMP RIGS.

3. THE CWA SHALL BE INSTALLED PRIOR TO CONCRETE PLACEMENT ON SITE.

6. VEHICLE TRACKING PAD SHALL BE SLOPED 2% TOWARDS THE CWA.

8. USE EXCAVATED MATERIAL FOR PERIMETER BERM CONSTRUCTION.

Urban Drainage and Flood Control District

Urban Storm Drainage Criteria Manual Volume 3

STOCKPILE

STOCKPILE PROTECTION PLAN

SECTION A

SP-1. STOCKPILE PROTECTION

2. INSTALL PERIMETER CONTROLS IN ACCORDANCE WITH THEIR RESPECTIVE DESIGN DETAILS.

SILT FENCE IS SHOWN IN THE STOCKPILE PROTECTION DETAILS; HOWEVER, OTHER TYPES OF PERIMETER CONTROLS INCLUDING SEDIMENT CONTROL LOGS OR ROCK SOCKS MAY BE SUITABLE IN SOME CIRCUMSTANCES. CONSIDERATIONS FOR DETERMINING THE APPROPRIATE

TYPE OF PERIMETER CONTROL FOR A STOCKPILE INCLUDE WHETHER THE STOCKPILE IS LOCATED ON A PERVIOUS OR IMPERVIOUS SURFACE, THE RELATIVE HEIGHTS OF THE PERIMETER CONTROL AND STOCKPILE, THE ABILITY OF THE PERIMETER CONTROL TO CONTAIN

THE STOCKPILE WITHOUT FAILING IN THE EVENT THAT MATERIAL FROM THE STOCKPILE SHIFTS OR SLUMPS AGAINST THE PERIMETER, AND OTHER FACTORS.

3. STABILIZE THE STOCKPILE SURFACE WITH SURFACE ROUGHENING, TEMPORARY SEEDING AND MULCHING, EROSION CONTROL BLANKETS, OR SOIL BINDERS. SOILS STOCKPILED FOR AN

EXTENDED PERIOD (TYPICALLY FOR MORE THAN 60 DAYS) SHOULD BE SEEDED AND MULCHED WITH A TEMPORARY GRASS COVER ONCE THE STOCKPILE IS PLACED (TYPICALLY WITHIN 14

DAYS). USE OF MULCH ONLY OR A SOIL BINDER IS ACCEPTABLE IF THE STOCKPILE WILL BE

4. FOR TEMPORARY STOCKPILES ON THE INTERIOR PORTION OF A CONSTRUCTION SITE, WHERE OTHER DOWNGRADIENT CONTROLS, INCLUDING PERIMETER CONTROL, ARE IN PLACE, STOCKPILE PERIMETER CONTROLS MAY NOT BE REQUIRED.

WATERBODY, DO NOT LOCATE WITHIN 1,000' OF ANY WELLS OR DRINKING WATER SOURCES, IF

VEHICLE TRACKING

CONTROL (SEE

VTC DETAIL) OR OTHER STABLE SURFACE

2% SLOPE

DETAIL)

VEHICLE TRACKING

CONTROL (SEE VTC -

CWA MAINTENANCE NOTES

EROSION, AND PERFORM NECESSARY MAINTENANCE.

CONTAINER AND DISPOSED OF PROPERLY.

REMOVED ONCE THE MATERIALS HAVE REACHED A DEPTH OF 2'.

1. INSPECT BMPs EACH WORKDAY, AND MAINTAIN THEM IN EFFECTIVE OPERATING CONDITION. MAINTENANCE OF BMPs SHOULD BE PROACTIVE, NOT REACTIVE. INSPECT BMPs AS SOON AS

POSSIBLE (AND ALWAYS WITHIN 24 HOURS) FOLLOWING A STORM THAT CAUSES SURFACE

2. FREQUENT OBSERVATIONS AND MAINTENANCE ARE NECESSARY TO MAINTAIN BMPs IN

EFFECTIVE OPERATING CONDITION. INSPECTIONS AND CORRECTIVE MEASURES SHOULD BE

3. WHERE BMPs HAVE FAILED, REPAIR OR REPLACEMENT SHOULD BE INITIATED UPON

4. THE CWA SHALL BE REPAIRED, CLEANED, OR ENLARGED AS NECESSARY TO MAINTAIN

CAPACITY FOR CONCRETE WASTE. CONCRETE MATERIALS, ACCUMULATED IN PIT, SHALL BE

5. CONCRETE WASHOUT WATER, WASTED PIECES OF CONCRETE AND ALL OTHER DEBRIS

IN THE SUBSURFACE PIT SHALL BE TRANSPORTED FROM THE JOB SITE IN A WATER-TIGHT

6. THE CWA SHALL REMAIN IN PLACE UNTIL ALL CONCRETE FOR THE PROJECT IS PLACED.

7. WHEN THE CWA IS REMOVED, COVER THE DISTURBED AREA WITH TOP SOIL, SEED AND

(DETAIL ADAPTED FROM DOUGLAS COUNTY, COLORADO AND THE CITY OF PARKER, COLORADO, NOT AVAILABLE IN AUTOCAD).

NOTE: MANY JURISDICTIONS HAVE BMP DETAILS THAT VARY FROM UDFCD STANDARD DETAILS. CONSULT WITH LOCAL JURISDICTIONS AS TO WHICH DETAIL SHOULD BE USED WHEN

Urban Drainage and Flood Control District

Urban Storm Drainage Criteria Manual Volume 3

MULCH OR OTHERWISE STABILIZED IN A MANNER APPROVED BY THE LOCAL JURISDICTION.

SSA-3

5. STABILIZED STAGING AREA SHALL BE ENLARGED IF NECESSARY TO CONTAIN PARKING, NOTE: MANY MUNICIPALITIES PROHIBIT THE USE OF RECYCLED CONCRETE AS GRANULAR MATERIAL FOR STABILIZED STAGING AREAS DUE TO DIFFICULTIES WITH RE-ESTABLISHMENT OF

— SF/CF — SF/CF — SSA ONSITE CONSTRUCTION VEHICLE PARKING (1F NEEDED) 3" MIN. THICKNESS GRANULAR MATERIAL CONSTRUCTION ENTRANCE (SEE -DETAILS VTC-1 TO VTC-3) SILT FENCE OR CONSTRUCTION FENCING AS NEEDED — SF/CF —— SF/CF → EXISTING ROADWAY

SSA-1. STABILIZED STAGING AREA STABILIZED STAGING AREA INSTALLATION NOTES

1. SEE PLAN VIEW FOR

-LOCATION OF STAGING AREA(S). CONTRACTOR MAY ADJUST LOCATION AND SIZE OF STAGING AREA WITH APPROVAL

2. STABILIZED STAGING AREA SHOULD BE APPROPRIATE FOR THE NEEDS OF THE SITE. OVERSIZING RESULTS IN A LARGER AREA TO STABILIZE FOLLOWING CONSTRUCTION. 3. STAGING AREA SHALL BE STABILIZED PRIOR TO OTHER OPERATIONS ON THE SITE. 4. THE STABILIZED STAGING AREA SHALL CONSIST OF A MINIMUM 3" THICK GRANULAR

5. UNLESS OTHERWISE SPECIFIED BY LOCAL JURISDICTION, ROCK SHALL CONSIST OF DOT SECT. #703, AASHTO #3 COARSE AGGREGATE OR 6" (MINUS) ROCK. 6. ADDITIONAL PERIMETER BMPs MAY BE REQUIRED INCLUDING BUT NOT LIMITED TO SILT FENCE AND CONSTRUCTION FENCING

STABILIZED STAGING AREA MAINTENANCE NOTES

1. INSPECT BMPs EACH WORKDAY, AND MAINTAIN THEM IN EFFECTIVE OPERATING CONDITION. MAINTENANCE OF BMPs SHOULD BE PROACTIVE, NOT REACTIVE. INSPECT BMPs AS SOON AS POSSIBLE (AND ALWAYS WITHIN 24 HOURS) FOLLOWING A STORM THAT CAUSES SURFACE EROSION, AND PERFORM NECESSARY MAINTENANCE. 2. FREQUENT OBSERVATIONS AND MAINTENANCE ARE NECESSARY TO MAINTAIN BMPs IN

EFFECTIVE OPERATING CONDITION. INSPECTIONS AND CORRECTIVE MEASURES SHOULD BE DOCUMENTED THOROUGHLY.

3. WHERE BMPs HAVE FAILED, REPAIR OR REPLACEMENT SHOULD BE INITIATED UPON DISCOVERY OF THE FAILURE.

4. ROCK SHALL BE REAPPLIED OR REGRADED AS NECESSARY IF RUTTING OCCURS OR UNDERLYING SUBGRADE BECOMES EXPOSED.

Urban Drainage and Flood Control District

Urban Storm Drainage Criteria Manual Volume 3

SM-6

November 2010

November 2010

SC-6

Stabilized Staging Area (SSA)

STABILIZED STAGING AREA MAINTENANCE NOTES

6. THE STABILIZED STAGING AREA SHALL BE REMOVED AT THE END OF CONSTRUCTION. THE GRANULAR MATERIAL SHALL BE REMOVED OR, IF APPROVED BY THE LOCAL JURISDICTION, USED ON SITE, AND THE AREA COVERED WITH TOPSOIL, SEEDED AND MULCHED OR OTHERWISE STABILIZED IN A MANNER APPROVED BY LOCAL JURISDICTION.

VEGETATION IN AREAS WHERE RECYCLED CONCRETE WAS PLACED. NOTE: MANY JURISDICTIONS HAVE BMP DETAILS THAT VARY FROM UDFCD STANDARD DETAILS. CONSULT WITH LOCAL JURISDICTIONS AS TO WHICH DETAIL SHOULD BE USED WHEN DIFFERENCES ARE NOTED.


(DETAILS ADAPTED FROM DOUGLAS COUNTY, COLORADO, NOT AVAILABLE IN AUTOCAD)

CONCRETE WASHOUT AREA

Vehicle Tracking Control (VTC)

SM-4

IP-5



Urban Drainage and Flood Control District VTC-3 November 2010 Urban Storm Drainage Criteria Manual Volume 3

Urban Drainage and Flood Control District November 2010 Urban Storm Drainage Criteria Manual Volume 3

STOCKPILE PROTECTION INSTALLATION NOTES

SEE PLAN VIEW FOR:

 LOCATION OF STOCKPILES.
 TYPE OF STOCKPILE PROTECTION.

SP-3

Inlet Protection (IP)

CWA-4

CWA-3


SP

SILT FENCE (SEE SF DETAIL FOR

INSTALLATION REQUIREMENTS)

SILT FENCE (SEE SF DETAIL FOR

INSTALLATION REQUIREMENTS)



1. INSPECT BMPs EACH WORKDAY, AND MAINTAIN THEM IN EFFECTIVE OPERATING CONDITION. MAINTENANCE OF BMPs SHOULD BE PROACTIVE, NOT REACTIVE. INSPECT BMPs AS SOON AS POSSIBLE (AND ALWAYS WITHIN 24 HOURS) FOLLOWING A STORM THAT CAUSES SURFACE EROSION, AND PERFORM NECESSARY MAINTENANCE. 2. FREQUENT OBSERVATIONS AND MAINTENANCE ARE NECESSARY TO MAINTAIN BMPs IN EFFECTIVE OPERATING CONDITION. INSPECTIONS AND CORRECTIVE MEASURES SHOULD BE

DOCUMENTED THOROUGHLY. 3. WHERE BMPs HAVE FAILED, REPAIR OR REPLACEMENT SHOULD BE INITIATED UPON 4. SEDIMENT ACCUMULATED UPSTREAM OF THE CULVERT SHALL BE REMOVED WHEN THE

5. CULVERT INLET PROTECTION SHALL REMAIN IN PLACE UNTIL THE UPSTREAM DISTURBED AREA IS PERMANENTLY STABILIZED AND APPROVED BY THE LOCAL JURISDICTION. (DETAILS ADAPTED FROM AURORA, COLORADO, NOT AVAILABLE IN AUTOCAD) MANY JURISDICTIONS HAVE BMP DETAILS THAT VARY FROM UDFCD STANDARD DETAILS. NOTE: MANY JURISDICTIONS HAVE BMP DETAILS THAT VARY FROM ODICE STATES CONSULT WITH LOCAL JURISDICTIONS AS TO WHICH DETAIL SHOULD BE USED WHEN

DIFFERENCES ARE NOTED.

STABILIZED STAGING AREA

Urban Drainage and Flood Control District

Urban Storm Drainage Criteria Manual Volume 3

COMPLIANCE

PREPARED UNDER THE DIRECT SUPERVISION OF URVEY FIRM

ESQUIAR

STEAMBOAT

ASTRID TRAIL LANE NT CONTROL

THE 410 SKI SEDIME

INITIAL SUBMITTAL 2/29/2024 DRAWING SIZE 24" X 36" SURVEY DATE LANDMARK, INC 06/03/22 JOB NO. CO20235 DRAWING NAME EROSION & SEDIMENT CONTROL DETAILS I SHEET 58 OF 64

VEHICLE TRACKING CONTROL

STOCKPILE PROTECTION

C58 | C58

August 2013

CULVERT INLET PROTECTION

November 2010

IN PLACE FOR A MORE LIMITED TIME PERIOD (TYPICALLY 30-60 DAYS).

SEDIMENT DEPTH IS 1/2 THE HEIGHT OF THE ROCK SOCK.

Urban Drainage and Flood Control District Urban Storm Drainage Criteria Manual Volume 3

ROCK SOCK MAINTENANCE NOTES 1. INSPECT BMPs EACH WORKDAY, AND MAINTAIN THEM IN EFFECTIVE OPERATING CONDITION. MAINTENANCE OF BMPs SHOULD BE PROACTIVE, NOT REACTIVE. INSPECT BMPs AS SOON AS POSSIBLE (AND ALWAYS WITHIN 24 HOURS) FOLLOWING A STORM THAT CAUSES SURFACE EROSION, AND PERFORM NECESSARY MAINTENANCE. 2. FREQUENT OBSERVATIONS AND MAINTENANCE ARE NECESSARY TO MAINTAIN BMPs IN EFFECTIVE OPERATING CONDITION. INSPECTIONS AND CORRECTIVE MEASURES SHOULD BE DOCUMENTED THOROUGHLY. 3. WHERE BMPs HAVE FAILED, REPAIR OR REPLACEMENT SHOULD BE INITIATED UPON DISCOVERY OF THE FAILURE. 4. ROCK SOCKS SHALL BE REPLACED IF THEY BECOME HEAVILY SOILED, OR DAMAGED 5. SEDIMENT ACCUMULATED UPSTREAM OF ROCK SOCKS SHALL BE REMOVED AS NEEDED TO MAINTAIN FUNCTIONALITY OF THE BMP, TYPICALLY WHEN DEPTH OF ACCUMULATED SEDIMENTS IS APPROXIMATELY 1/2 OF THE HEIGHT OF THE ROCK SOCK. 6. ROCK SOCKS ARE TO REMAIN IN PLACE UNTIL THE UPSTREAM DISTURBED AREA IS STABILIZED AND APPROVED BY THE LOCAL JURISDICTION. 7. WHEN ROCK SOCKS ARE REMOVED, ALL DISTURBED AREAS SHALL BE COVERED WITH TOPSOIL, SEEDED AND MULCHED OR OTHERWISE STABILIZED AS APPROVED BY LOCAL (DETAIL ADAPTED FROM TOWN OF PARKER, COLORADO AND CITY OF AURORA, COLORADO, NOT AVAILABLE IN AUTOCAD) NOTE: MANY JURISDICTIONS HAVE BMP DETAILS THAT VARY FROM UDFCD STANDARD DETAILS. CONSULT WITH LOCAL JURISDICTIONS AS TO WHICH DETAIL SHOULD BE USED WHEN DIFFERENCES ARE NOTED. NOTE: THE DETAILS INCLUDED WITH THIS FACT SHEET SHOW COMMONLY USED, CONVENTIONAL METHODS OF ROCK SOCK INSTALLATION IN THE DENVER METROPOLITAN AREA. THERE ARE MANY OTHER SIMILAR PROPRIETARY PRODUCTS ON THE MARKET. UDFCD NEITHER NDORSES NOR DISCOURAGES USE OF PROPRIETARY PROTECTION PRODUCTS; HOWEVER, IN THE EVENT PROPRIETARY METHODS ARE USED, THE APPROPRIATE DETAIL FROM THE MANUFACTURER MUST BE INCLUDED IN THE SWMP AND THE BMP MUST BE INSTALLED AND MAINTAINED AS SHOWN IN THE MANUFACTURER'S DETAILS.

Urban Drainage and Flood Control District

Urban Storm Drainage Criteria Manual Volume 3

IP SEE ROCK SOCK DESIGN DETAIL FOR JOINTING SOCKS _ 16" CINDER SOCKS 7 BLOCKS 2"x4" WOOD STUD -- SECTION A -IP-1. BLOCK AND ROCK SOCK SUMP OR ON GRADE INLET PROTECTION BLOCK AND CURB SOCK INLET PROTECTION INSTALLATION NOTES 1. SEE ROCK SOCK DESIGN DETAIL FOR INSTALLATION REQUIREMENTS. 2. CONCRETE "CINDER" BLOCKS SHALL BE LAID ON THEIR SIDES AROUND THE INLET IN A SINGLE ROW, ABUTTING ONE ANOTHER WITH THE OPEN END FACING AWAY FROM THE CURB. 3. GRAVEL BAGS SHALL BE PLACED AROUND CONCRETE BLOCKS, CLOSELY ABUTTING ONE ANOTHER AND JOINTED TOGETHER IN ACCORDANCE WITH ROCK SOCK DESIGN DETAIL. BLOCK AND ROCK SOCK INLET SOCKS APPROX 30 DEG. PROTECTION(SEE DETAIL IP-1) P P =

CURB SOCK -5' MIN 3'-5' TYP. IP-2. CURB ROCK SOCKS UPSTREAM OF INLET PROTECTION

CURB ROCK SOCK INLET PROTECTION INSTALLATION NOTES 1. SEE ROCK SOCK DESIGN DETAIL INSTALLATION REQUIREMENTS.

- 2. PLACEMENT OF THE SOCK SHALL BE APPROXIMATELY 30 DEGREES FROM PERPENDICULAR IN THE OPPOSITE DIRECTION OF FLOW.
- 3. SOCKS ARE TO BE FLUSH WITH THE CURB AND SPACED A MINIMUM OF 5 FEET APART.
- 4. AT LEAST TWO CURB SOCKS IN SERIES ARE REQUIRED UPSTREAM OF ON-GRADE INLETS.

Urban Drainage and Flood Control District August 2013 Urban Storm Drainage Criteria Manual Volume 3

Urban Drainage and Flood Control District Urban Storm Drainage Criteria Manual Volume 3

IN THE MANUFACTURER'S DETAILS.

PROTECTION IS ACCEPTABLE.

GENERAL INLET PROTECTION INSTALLATION NOTES

INSTALL INLET PROTECTION PRIOR TO ONSET OF EVENT.

EROSION, AND PERFORM NECESSARY MAINTENANCE.

-TYPE OF INLET PROTECTION (IP.1, IP.2, IP.3, IP.4, IP.5, IP.6)

2. INLET PROTECTION SHALL BE INSTALLED PROMPTLY AFTER INLET CONSTRUCTION OR PAVING

IS COMPLETE (TYPICALLY WITHIN 48 HOURS). IF A RAINFALL/RUNOFF EVENT IS FORECAST,

3. MANY JURISDICTIONS HAVE BMP DETAILS THAT VARY FROM UDFCD STANDARD DETAILS. CONSULT WITH LOCAL JURISDICTIONS AS TO WHICH DETAIL SHOULD BE USED WHEN

1. INSPECT BMPs EACH WORKDAY, AND MAINTAIN THEM IN EFFECTIVE OPERATING CONDITION. MAINTENANCE OF BMPs SHOULD BE PROACTIVE, NOT REACTIVE. INSPECT BMPs AS SOON AS

POSSIBLE (AND ALWAYS WITHIN 24 HOURS) FOLLOWING A STORM THAT CAUSES SURFACE

2. FREQUENT OBSERVATIONS AND MAINTENANCE ARE NECESSARY TO MAINTAIN BMPs IN

EFFECTIVE OPERATING CONDITION. INSPECTIONS AND CORRECTIVE MEASURES SHOULD BE DOCUMENTED THOROUGHLY.

3. WHERE BMPs HAVE FAILED, REPAIR OR REPLACEMENT SHOULD BE INITIATED UPON DISCOVERY OF THE FAILURE.

4. SEDIMENT ACCUMULATED UPSTREAM OF INLET PROTECTION SHALL BE REMOVED AS NECESSARY TO MAINTAIN BMP EFFECTIVENESS, TYPICALLY WHEN STORAGE VOLUME REACHES

50% OF CAPACITY, A DEPTH OF 6" WHEN SILT FENCE IS USED, OR 1/4 OF THE HEIGHT FOR

5. INLET PROTECTION IS TO REMAIN IN PLACE UNTIL THE UPSTREAM DISTURBED AREA IS PERMANENTLY STABILIZED, UNLESS THE LOCAL JURISDICTION APPROVES EARLIER REMOVAL OF

6. WHEN INLET PROTECTION AT AREA INLETS IS REMOVED, THE DISTURBED AREA SHALL BE COVERED WITH TOP SOIL, SEEDED AND MULCHED, OR OTHERWISE STABILIZED IN A MANNER APPROVED BY THE LOCAL JURISDICTION.

(DETAIL ADAPTED FROM TOWN OF PARKER, COLORADO AND CITY OF AURORA, COLORADO, NOT AVAILABLE IN AUTOCAD)

NOTE: MANY JURISDICTIONS HAVE BMP DETAILS THAT VARY FROM UDFCD STANDARD DETAILS. CONSULT WITH LOCAL JURISDICTIONS AS TO WHICH DETAIL SHOULD BE USED WHEN DIFFERENCES ARE NOTED.

NOTE: THE DETAILS INCLUDED WITH THIS FACT SHEET SHOW COMMONLY USED, CONVENTIONAL METHODS OF INLET PROTECTION IN THE DENVER METROPOLITAN AREA. THERE ARE MANY PROPRIETARY INLET PROTECTION METHODS ON THE MARKET. UDFCD NEITHER ENDORSES NOR DISCOURAGES USE OF PROPRIETARY INLET PROTECTION; HOWEVER, IN THE EVENT PROPRIETARY METHODS ARE USED, THE APPROPRIATE DETAIL FROM THE MANUFACTURER MUST BE INCLUDED IN THE SWMP AND THE BMP MUST BE INSTALLED AND MAINTAINED AS SHOWN

NOTE: SOME MUNICIPALITIES DISCOURAGE OR PROHIBIT THE USE OF STRAW BALES FOR INLET PROTECTION. CHECK WITH LOCAL JURISDICTION TO DETERMINE IF STRAW BALE INLET

SEE PLAN VIEW FOR:

 LOCATION OF INLET PROTECTION.

INLET PROTECTION MAINTENANCE NOTES

DIFFERENCES ARE NOTED.

August 2013

Inlet Protection (IP)


ROCK SOCK

November 2010

November 2010

RS-3

SC-5



Inlet Protection (IP)

INLET PROTECTION

Rolled Erosion Control Products (RECP) Rolled Erosion Control Products (RECP) **EC-6**


5. SOME MUNICIPALITIES MAY ALLOW THE USE OF FILTER FABRIC AS AN ALTERNATIVE TO WIRE MESH FOR THE ROCK ENCLOSURE.

RS-1. ROCK SOCK PERIMETER CONTROL

Urban Drainage and Flood Control District

Urban Storm Drainage Criteria Manual Volume 3

ALONG ALL JOINTS AND AT 2" CENTERS ON ENDS OF SOCKS.



RECP-6

STAGGER OVERLAPS DIVERSION DITCH TYPICALLY AT TOP OF OVERLAPPING JOINT STAKING PATTERN PER MANUFACTURER SPEC. OR PATTERN BASED ON ECB AND/OR SLOPE TYPE (SEE STAKING PATTERN DETAIL) ECB-3. OUTSIDE OF DRAINAGEWAY PERIMETER ANCHOR TRENCH OR JOINT, TYP COCONUT OR EXCELSIOR STAKING PATTERNS BY ECB TYPE -- ½ W 2:1 AND STEEPER | SLOPES HIGH FLOW CHANNEL LOW FLOW CHANNEL STAKING PATTERNS BY SLOPE OR CHANNEL TYPE

Urban Drainage and Flood Control District Urban Storm Drainage Criteria Manual Volume 3

November 2010

Urban Drainage and Flood Control District Urban Storm Drainage Criteria Manual Volume 3

RECP-7

FOR CODE COMPLIANCE 04/01/2025

ROLLED EROSION CONTROL PRODUCTS

November 2010

ESQUIAR

ASTRID TRAIL LANE

THE 2410 SKI & SEDIMFN

STEAMBOAT

PREPARED UNDER THE DIRECT SUPERVISION OF

FOR AND ON BEHALF OF BASELINE CORPORATION INITIAL SUBMITTAL 2/29/202 DRAWING SIZE 24" X 36"

SURVEY FIRM SURVEY DATE 06/03/22 CO20235 JOB NO. DRAWING NAME EROSION & SEDIMENT CONTROL DETAILS II **SHEET** 59 **OF** 64 C59