

NORTHWEST COLORADO CONSULTANTS, INC.
FIELD REPORT

Project:	Bear Claw Duplex	Project No.:	24-13444	Date:	8/20/25
Location:	Steamboat Springs, CO	Report No.:	2-SHP	Time:	3.0
Client:	Steve Rumsey			Mileage:	13
				Engr. /Tech:	EL

Work Performed:

As requested, we visited the project site on today's date to observe part of the pier drilling operations for the shoring wall. The pier drilling contractor, Penley Caisson, drilled and completed two (2) 18-inch diameter piers. Pier No.'s 1 & 2 were each drilled to a total length of 35-feet.

We also observed the placement of the reinforcing steel and concrete in the piers completed on this date.

Remarks:

Based on our observations, the piers drilled on this date appeared to be drilled in general accordance with the structural shoring plans.

Verbal Discussions:

Craig with Penley Concrete Forming & Caisson Drilling was notified of today's observations.