



INSPECTION REPORT

Report Issued: Dec 10, 2021

Inspection Result: PASSED

Permit Number: SPRPL210327

Issuance Date: Sep 23, 2021

Property Address: 2305 MT WERNER CIR;

Contractor: MTech Mechanical Technologies Group 12300 Pecos Street Westminster, Co 80234 (719) 782-4000

To construct: GSQ/KVC Plumbing reno

On this day we have inspected your construction for **Plumbing Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: Final rough in work under-slab approved for DWV far east large kid restrooms, inspected in the lower level of the Sheraton using live water visually, all pipes held water and supported properly. General Contractor may now fire caulk or install non-shrink grout in all penetrations throughout KVC for the plumber, this work must be done for all walls, roofs, ceilings, and floors for final inspection

Corrections:

Sincerely,

Todd Carr
Building Official
tcarr@co.routt.co.us