



# INSPECTION REPORT

**Report Issued:** Jan 13, 2023

**Inspection Result:** PASSED

**Permit Number:** SPRMH221729

**Issuance Date:** Nov 29, 2022

**Property Address:** 2305 MT WERNER CIR;

**Applicant:** ACS Precision Mechanical

**Contractor:** ACS Precision Mechanical 2116 N Overland Trail Ft Collins, CO 80521

**To construct:** 4 coolers and 1 walkin freezer

On this day we have inspected your construction for **Mechanical Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

**Comments:** Four walk in coolers and one freezer installed per Approved Plans. All equipment installed in side units and sprinklers installed in units per plans. All refrigerant line installed, supported and passed pressure test of 150psi. Approved

**Corrections:**

Sincerely,

Ron Norton  
Inspector  
rnorton@co.routt.co.us