



INSPECTION REPORT

Report Issued: May 15, 2023

Inspection Result: PASSED

Permit Number: SPRRN230332

Issuance Date: Apr 20, 2023

Property Address: 1865 SKI TIME SQUARE DR;

Applicant: Calcon Constructors, Inc

Contractor: Calcon Constructors, Inc 2270 W. BATES AVE. ENGLEWOOD, CO 80110 (720) 930-7150

To construct: Remodel existing office space. Scope includes removal and relocation of walls and doors to create additional storage space and open workspaces. Scope additionally includes relocation of sprinkler heads, electrical outlets and light switches.

On this day we have inspected your construction for **Drywall Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: 5/8 Type X drywall installed in locations that I have been reworked for electrical and doors. Drywall properly fastened. Approved

Corrections:

Sincerely,

Ron Norton
Inspector
rnorton@co.routt.co.us