



INSPECTION REPORT

Report Issued: Oct 30, 2023

Inspection Result: **PARTIAL PASS**

Permit Number: SPRPL231585

Issuance Date: Oct 27, 2023

Property Address: 1716 COPPER RIDGE SPUR;

Applicant: LFM MECHANICAL

Contractor: LFM MECHANICAL P.O. BOX 882331 STEAMBOAT SPRINGS, CO 80488 (970)
819-5115

To construct: Plumbing

On this day we have inspected your construction for **Plumbing Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: Underslab DWV run to locations on approved plans. DWV properly sloped and passed test of 5.5psi, Approved

Corrections:

Sincerely,

Ron Norton
Inspector
rnorton@co.routt.co.us