



# INSPECTION REPORT

**Report Issued:** Nov 03, 2023

**Inspection Result:** **PARTIAL PASS**

**Permit Number:** SPRMH231601

**Issuance Date:** Nov 02, 2023

**Property Address:** 1716 COPPER RIDGE SPUR, UNIT:C1;

**Applicant:** LFM MECHANICAL

**Contractor:** LFM MECHANICAL P.O. BOX 882331 STEAMBOAT SPRINGS, CO 80488 (970) 819-5115

**To construct:** Install heating system

On this day we have inspected your construction for **Mechanical Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

**Comments:** In slab hydronic tubing installed and securely fastened to 1.5 inches of closed cell foam with rebar over top. Tubing test is good at 100psi. Approved

**Corrections:**

Sincerely,

Ron Norton  
Inspector  
rnorton@co.routt.co.us