



# INSPECTION REPORT

**Report Issued:** Nov 13, 2023

**Inspection Result:** **PARTIAL PASS**

**Permit Number:** SPRMH231639

**Issuance Date:** Nov 09, 2023

**Property Address:** 1851 RIVER QUEEN LN;

**Applicant:** Isidro Quezada

**Contractor:** IQ PLUMBING & HEATING 895 RANNEY ST CRAIG, CO 81625 (970) 629-5125

**To construct:** In floor heating system for home at 1851 River Queen Lane.

On this day we have inspected your construction for **Mechanical Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

**Comments:** In slab hydronic tubing installed and properly secured to foam insulation. Hydronic tubing passed test of 100psi. Approved

**Corrections:**

Sincerely,

Ron Norton  
Inspector  
rnorton@co.routt.co.us