



INSPECTION REPORT

Report Issued: Feb 07, 2024 Inspection Result: PARTIAL PASS

Permit Number: SPRMH240036
Issuance Date: Jan 10, 2024

Property Address: 2968 VILLAGE DR;

Applicant: CROSS MOUNTAIN PLMB & HEAT

Contractor: CROSS MOUNTAIN PLMB & HEAT P.O. BOX 771905 STEAMBOAT SPGS,, CO

80477 (970) 819-4276

To construct: Radiant heat system, snow melt system.

South 2968 Village Dr

On this day we have inspected your construction for **Mechanical Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: Hydronic tubing installed over 1.5 inches of closed cell foam in garage. Tubing properly secured and passed test of 100psi. Partial approved

Corrections:

Sincerely,

Ron Norton Inspector rnorton@co.routt.co.us