



INSPECTION REPORT

Report Issued: Oct 01, 2024

Inspection Result: **PARTIAL PASS**

Permit Number: SPRMH231646

Issuance Date: Nov 17, 2023

Property Address: 1855 SKI TIME SQUARE DR;

Applicant: R & H MECHANICAL, LLC

Contractor: R & H MECHANICAL, LLC P.O. BOX 810 EAGLE, CO 81631 (970) 328-2699

To construct: Torian Plum - Install new boiler & adding 4,810 square feet of snowmelt tubing, manifolds, etc.

On this day we have inspected your construction for **Mechanical Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: Remaining snowmelt tubing installed in front of Tory and Plumb from stairs to main lobby. Tubing properly secured to wire mesh over our 10 insulation board tubing test good at 100 psi.

Corrections:

Sincerely,

Ron Norton
Inspector
rnorton@co.routt.co.us