



INSPECTION REPORT

Report Issued: Mar 14, 2025

Inspection Result: **PARTIAL PASS**

Permit Number: SPRPL240546

Issuance Date: May 17, 2024

Property Address: 355 RIVERVIEW WAY;

Applicant: Bellyache Mechanical

Contractor: Bellyache Mechanical PO BOX 82 Wolcott , CO 81655 (970) 470-3341

To construct: Building E New Plumbing Install

STOP WORK ORDER generated on 07/31/2024 by username 'Nick Neiberger'.

STOP WORK ORDER removed on 01/13/2025 by username 'Nick Neiberger'.

On this day we have inspected your construction for **Plumbing Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: Water lines in units have been installed correctly. Pressure tests good at 100 psi for 15 minutes. Will see nail plates, insulation and fire caulk at later date.

Corrections:

Sincerely,

Silas Ebbert
Inspector
sebbert@co.routt.co.us