



INSPECTION REPORT

Report Issued: Apr 01, 2025

Inspection Result: **PARTIAL PASS**

Permit Number: SPRPL240967

Issuance Date: Jul 18, 2024

Property Address: 1550 AMBLE DR;

Applicant: Holly Klein

Contractor: MTech Mechanical Technologies Group 12300 Pecos Street Westminster, Co 80234 (719) 782-4000

To construct: New plumbing for The Amble.

On this day we have inspected your construction for **Plumbing Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: Rough Plumbing on DWV lines in units 107 and 108 approved, all lines held 5 psi for over 15 minutes, lines supported and protected properly.

Corrections:

Sincerely,

Todd Carr
Building Official
tcarr@co.routt.co.us