



## **INSPECTION REPORT**

Report Issued: Apr 04, 2025 Inspection Result: PARTIAL PASS

Permit Number: SPREL241278
Issuance Date: Aug 27, 2024
Property Address: 1550 AMBLE DR;

**Applicant:** Mike Barboza

Contractor: Lakewood Electric Company 3533 Timber Mill Pkwy, Suite A Castle Rock, CO

80109

**To construct:** New 5-Story Condo Building with 42 Units, with underground parking garage,

amenities include a fitness room and lounge on main floor.

On this day we have inspected your construction for **Electrical Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

**Comments:** Addendum to today's rough inspection dated 4-4-25 after further review permit falls under 2023 code cycle Code article 406.9 C States Bathroom receptacle cannot be within three feet of inside edge of shower threshold

## **Corrections:**

Sincerely,

Tom Cook Electrical Plan Reviewer/Inspector tcook@co.routt.co.us