



INSPECTION REPORT

Report Issued: Aug 12, 2025

Inspection Result: **PARTIAL PASS**

Permit Number: SPRPL240967

Issuance Date: Jul 18, 2024

Property Address: 1550 AMBLE DR;

Applicant: Holly Klein

Contractor: MTech Mechanical Technologies Group 12300 Pecos Street Westminster, Co 80234 (719) 782-4000

To construct: New plumbing for The Amble.

On this day we have inspected your construction for **Plumbing Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: Partial: DWV installed to approved plans in units 401 and 404. All pipes properly supported and passed tests of 6psi.

Corrections:

Sincerely,

Ron Norton
Inspector
rnorton@co.routt.co.us