



# INSPECTION REPORT

**Report Issued:** Sep 15, 2021

**Inspection Result:** PARTIAL PASS

**Permit Number:** SPRMH210082

**Issuance Date:** Aug 23, 2021

**Property Address:** 2305 MT WERNER CIR;

**Contractor:** Deans Plumbing and Heating Inc 192 East Line Street Bishop , CA 93514  
**To construct:** Installing underground mains,insulation,tubing,manifolds,above ground piping,and pumps to be connected to the flat plate heat exchanger in the mechanical room for the snowmelt system.

On this day we have inspected your construction for **Mechanical Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

**Comments:** Hydronic mains for snowmelt at existing promenade No pressure test at this time OK to backfill long runs but do not bury tee's and fittings till after 100 psi pressure test

**Corrections:**

Sincerely,

Don Marchbanks  
Inspector  
dmarchbanks@co.routt.co.us