



INSPECTION REPORT

Report Issued: Nov 01, 2021

Inspection Result: PARTIAL PASS

Permit Number: SPRPL210327

Issuance Date: Sep 23, 2021

Property Address: 2305 MT WERNER CIR;

Contractor: MTech Mechanical Technologies Group 12300 Pecos Street Westminster, Co 80234 (719) 782-4000

To construct: GSQ/KVC Plumbing reno

On this day we have inspected your construction for **Plumbing Rough-in Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: Gas line approved for service from gas meter room all the way through the parking garage at ceiling level to building F, up vertically through main floor with minor offset up to 2nd floor, ran to future laundry connection and over to water heater, main line 3" held air for 15 minutes, approved

Corrections:

Sincerely,

Todd Carr
Building Official
tcarr@co.routt.co.us