



INSPECTION REPORT

Report Issued: Jan 18, 2022

Inspection Result: PARTIAL PASS

Permit Number: SPRMH210082

Issuance Date: Aug 23, 2021

Property Address: 2305 MT WERNER CIR;

Applicant: Deans Plumbing and Heating Inc

Contractor: Deans Plumbing and Heating Inc 192 East Line Street Bishop , CA 93514

To construct: Installing underground mains,insulation,tubing,manifolds,above ground piping,and pumps to be connected to the flat plate heat exchanger in the mechanical room for the snowmelt system.

On this day we have inspected your construction for **Mechanical Final Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: Inspection of snowmelt piping in underground garage and mechanical room and pump room. All piping is sized per plans from heat exchanger to pumps and out. Piping is properly supported and insulated. 6 of 9 pumps in operation with remaining 3 for future use. Partial Approved

Corrections:

Sincerely,

Ron Norton
Inspector
rnorton@co.routt.co.us