



INSPECTION REPORT

Report Issued: Feb 04, 2022

Inspection Result: PASSED

Permit Number: SPRMH220099

Issuance Date: Feb 02, 2022

Property Address: 2305 MT WERNER CIR;

Applicant: ALPENGLOW PLUMBING & HEATING

Contractor: ALPENGLOW PLUMBING & HEATING P.O. BOX 883159 STEAMBOAT S, CO
80488 (970) 871-1974

To construct: Temp gas line at Coster Building

On this day we have inspected your construction for **Mechanical Final Inspection** and we find the following result of the inspection. If there are any questions, please call the inspector at the address below.

Comments: 2 inch steel gas line run to Olympic Cauldron for 2 weeks. Gas line runs from existing shut off valve for this purpose every four years. Gas line is well supported and has emergency shut off at Cauldron. Gas line test is good at 15psi. Approved. Owner will remove temp gas line and Cauldron at end of Olympics..

Corrections:

Sincerely,

Ron Norton
Inspector
rnorton@co.routt.co.us